

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/WORK: Construction of Road					
from Pragyashahar					
Chowk TO Larunpur					
Lalchandwa Panchayat					
Chowk Tola. Under					
MMGSY-NDB					
Agency: Sukrha Devi					
Gwalpara, Madhepura					
Ag. No. 15 SBD/2022-23					
Date of Start 07.05.2022					
Date of Comp. 06.05.2023					
① Setting out the work					
with pillar - - - C/P					
(i) B. M. Pillars —					3.00 Nos
(ii) Ref. Pillars —					11.00 Nos
② Clearing and grubbing					
road bed by manual					
Means - - - C/P					
2x10x30.00x3.50 —					2100.00 m ²
2x10x30.00x3.50 —					2100.00 m ²
2x10x30.00x3.50 —					2100.00 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	9	$30.60 \times 4.05 \times 0.100$			$109.35 m^3$
	1	$17.60 \times 4.05 + 4.90 \times 0.100$			$7.6075 m^3$
		2			
	1	$18.10 \times 4.90 + 4.05 \times 0.100$			$8.055 m^3$
		2			
	10	$30.50 \times 4.05 \times 0.100$			$121.50 m^3$
	3	$15.10 \times 4.05 \times 0.100$			$18.225 m^3$
	2	$10 \times 30.60 \times 0.375 \times 0.100$			$22.50 m^3$
	2	$10 \times 30.60 \times 0.375 \times 0.100$			$22.50 m^3$
	2	$10 \times 30.60 \times 0.375 \times 0.100$			$22.50 m^3$
	2	$10 \times 30.60 \times 0.375 \times 0.100$			$22.50 m^3$
	2	$4 \times 25.60 \times 0.375 \times 0.100$			$7.50 m^3$
	5	$2.75 \times 1.60 \times 0.100$			$2.20 m^3$
	6	$1.00 \times 1.45 \times 0.100$			$0.87 m^3$
	3	$4.50 \times 0.75 \times 0.100$			$1.0125 m^3$
	2	$8.60 \times 0.60 \times 0.100$			$0.96 m^3$
	8	$2.60 \times 1.30 \times 0.100$			$2.704 m^3$
	10	$3.60 \times 1.60 \times 0.100$			$3.60 m^3$
	7	$1.50 \times 3.60 \times 0.100$			$3.15 m^3$
	1	$15.60 \times 2.60 \times 0.100$			$3.96 m^3$
	1	$11.50 \times 2.90 \times 0.100$			$3.335 m^3$
	5	$1.75 \times 1.25 \times 0.100$			$1.0937 m^3$
	5	$2.30 \times 1.15 \times 0.100$			$1.3225 m^3$
	11	$3.50 \times 1.55 \times 0.100$			$5.9675 m^3$
	3	$7.50 \times 2.80 \times 0.100$			$6.300 m^3$
	6	$1.85 \times 1.60 \times 0.100$			$1.11 m^3$
	2	$4.25 \times 1.35 \times 0.100$			$1.1475 m^3$

ABSTRACT OF COST

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work - Const. of Road from MNGR Mayhara Chauri to Laxmipus. Lal- Chandwa Panchayat Chaya to 19 km. m. MNGR NDB					
Agency Sulekha Devi Gwalpasa, Madhepura.					
Ag. No - 15 SBD/2022-23					
Date of Start - 07.05.2022					
Date of Comp. 06.05.2023					
① Setting out the 146 work with pillars - - - - - 612					
✓ GMBP-1 @					
147 (i) B.M. Pillars 2 Nos @ Rs 3930.00/each - Rs 11790.00					
148 (ii) Ref. Pillars 11 Nos @ Rs 1803.42/each - Rs 19837.62					
2/149 Clearing & grubbing road land by manual means - - - - - - 612					
✓ GMBP-2 @ 1.96 Hect					
@ Rs 49496.70/Hect - Rs 97013.52					
					128641.26

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
graded material					
for gr. II - - - -					
- - - - E12					
Vmbs p. 10 Qty. 962.3435 m ³					
@ Rs 2683-96/m ³ — Rs 2582891 = 46					
8/167 Providing and fixing					
a typical MMBSSY					
Project begun with					
logo - - - - E12					
Vmbs p. 3 Qty. 3.0 m ³					
@ Rs 9310.10 each — Rs 27930 = 30					
					4035198=51
Add GST @ 12% — Rs 484223=82					
Add. L.C. @ IV. — Rs 40351=98					
					4559774=31
Less Bellow @ 5.52% — Rs 251699=54					
					4308074=77
Say Rs = 4308075 = 0					
For 17-01-2023					
By [Signature]					
[Signature] 17-1-25					
A/c					
C.D.P.					
H.B.V.					

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
E/W					8193.605 m^3
S/Agg					808.37 m^3
C/Sand					346.45 m^3
					