

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry.					
Name of work:-	Repair (maintenance) of road from Gaskha main road to Bishambharpur under NMP- 2018.				
PKy No.	MR-N/22-23 Chapra-01/02				
Agency:-	Rajeshwar Singh Dahiyaun Tola, in front of Jaglam College Chapra.				
Agg. No.-	19/MBD/ 2022-2023.				
Date of commencement	05-01-2023				
Date of completion as per	04-01-24				
Date of Entry:-	28-01-23.				
	25-01				
	Bar				
It No. 1/1	Clearing and grubbing road land				

R	$2 \times 33 \times 30.00 \times 2.00 =$				1980.00 m^2
	$2 \times 10.00 \times 1.00 =$				20.00 m^2
	$2 \times 33 \times 30.00 \times 1.00 =$				1980.00 m^2
	$2 \times 10.00 \times 1.00 =$				20.00 m^2
	$2 \times 2 \times 30.00 \times 1.00 =$				120.00 m^2
Continuation					
C.O. 4120.00 m^2					

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
				21
				1120.00
				20.00
				240.00
				70.00
				5000.00
				0.50

21 No 2/2 Construction of

granular Sub-base

.....

1x	3.90	1.60	0.175	2.492
1x	3.90	2.10	0.175	3.271
1x	6.30	1.40	0.175	1.544

1x	2.60	1.60	0.175	1.002
1x	3.70	1.50	0.175	0.971
1x	2.80	1.53	0.175	1.031
1x	3.90	1.80	0.175	2.304
1x	4.60	1.20	0.175	1.449
1x	2.70	1.60	0.175	1.036
1x	2.30	1.70	0.175	2.469
1x	4.60	0.20	0.175	0.644
1x	4.60	1.60	0.175	1.288
1x	3.90	1.60	0.175	2.492
1x	3.30	1.40	0.175	2.034
1x	2.50	1.60	0.175	2.330
1x	3.80	1.60	0.175	1.064
1x	9.10	1.60	0.175	2.389

Continuation

c.o. 30.366m³

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>2nd and Final Bill</u>					
Name of work:-	Repair (Chairman's)				
	of road from Garkha				
	main road to Bishambharpur				
	under NMP 2018.				
Agency:-	Rajeshwar Singh				
	Dahiawan tole in front				
	of Jagdham College, Chapra.				
Plg No.	MR-N/22-23, Chapra-1/02.				
Reg. No.	19/MRD/2022-23.				
Date of commencement	05.01.2023				
Date of completion as per regt	04.01.24				
Date of actual completion	10.3.23.				
Date of entry:-	10.3.23				
<u>Abstract of work</u>					
Sl No. 1/1	clearing and				
	grubbing road land				
	----- Verba etc.				
	V.T.M. B.P. 16.				
0.50 Ha	59726.23 / Ha Pn 29863.				
Sl No. 2/2	Construction of				
	Subgrade and				
	Jarkhen shoulder				
	----- Verba etc.				
889.00 m	V.T.M. B.P. 16.				
158.15 m	V.T.M. B.P. 25.				
1047.15 m	Continuation to 253556/m. Pn 265515-00				
	C.R. 295378.00				

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				8 Fb	295378 ^m
21 No. 3/3. Construction of granular Subbase					
----- deck for					
V.T.M. B.P. 17.					
42.21 ^m ³ @ B	2491	41 ^m ³ B			105150 ^m
22 No. 4/4. W.B.M. Grading 2					
Providing, laying					
----- deck for					
V.T.M. B.P. 17.					
36.882 ^m ³ @ B	5387	08 ^m ³ B			198685 ^m
23 No. 5/5. W.B.M. Grading 3.					
Providing, laying					
Spreading -----					
deck for					
V.T.M. B.P. 17.					
54.452 ^m ³ @ B	4971	89 ^m ³ B			270734 ^m
24 No. 6/6. Providing and applying Primer coat ----- deck for					
V.T.M. B.P. 17.					
726.04 ^m ² @ B	59.46 ^m ² B				43170 ^m
25 No. 7/7. Providing and applying Tack coat					
Continuation					
				C.B. B	913118 ^m

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BFB	913118~
--- dead sp					
V.T.M.B.P. 17.					
857.57 m ² @ 263.90/m ² B					17349~
24 No. 8/8 Providing and					
laying m/sal					
Surface ---					
deh. sp					
V.T.M.B.P. 18.					
857.57 m ² @ 263.90/m ² B					226313~
24 No. 9/9 Providing and					
applying Jact coat					
--- deh. sp					
V.T.M.B.P. 18.					
7500.00 m ² @ 16.86/m ² B					126450~
24 No. 10/10 (i) Semi Dural					
Bituminous Concrete					
--- deh. sp					
V.T.M.B.P. 18					
187.50 m ² @ 14365.43/m ² B					2693518~
24 No. 11/10 (ii) Construction					
of Dry Lasm					
cement concrete					
--- deh. sp					
V.T.M.B.P. 18.					

Continuation

c.o. B 3976748~

Sch. XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B. D.	
14.965 m ³ R	4268-77	13	R	3976748~ 63882~
21 No 12/10 (i) Construction of cement concrete Pavement --- & V.T.M.B.P. 17.				
300.00 m ³ R	8448-15	13	R	2534445~
21 No. 12/11 R.C. in 15 grade Kilometer Stone --- & Desh. V.T.M.B.P. 25.				
3 No. ³ R 2715-27	each R			2147~
21 No. 14/12. 200 m Stone V.T.M.B.P. 25.				
11 No. ³ R 769-56	each R			8465~
21 No. 15/14. Paving and fixing rebar-reinforced mandrel Board --- & V.T.M.B.P. 17. 600 mm equilateral triangle				
8 No. ³ R 4291-51	each R			34332~
21 No. 16/15. 600 mm circular V.T.M.B.P. 19.				

Continuation

C.O. No 6626019~

31
Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BF R	6626019~
6 Nos ✓ CR 4231~			20 each R		25387~
21 No. 17/16.			600 mm x 450 mm		
			rectangular.		
			V.T.M.B.P.	19.	
6 Nos ✓ CR 4087~			46 each R		24525~
21 No. 18/17.			Rce m 15	gash	
			in Boundary pillar		
			-----	deh. d	
			V.T.M.B.P.	25	
22 Nos ✓ CR 648~			68 each R		20758~
21 No. 19/19.			Planting of		
			trees and their		
			maintenance for		
			one year -----		
			V.T.M.B.P.	25.	
200 Nos ✓ CR 1063~			59 each R		212718~
21 No. 20/20.			Road Marking with		
			hot applied thermop.		
			white compound		
			-----	deh. d	
			V.T.M.B.P.	20.	
500.000? ✓ CR 823~			74 m ²		411870~

Continuation

C.O.R 7321277~


Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F. B.	7321277~
4 No. 21/21. Providing and fixing of Typical Board --- 4					
				V.T.M. B.P. 20	
2 Nos. 20 @ 10592.02 each R					21184~
2 No. 22/22. Brick masonry in c.m. (1:3) in Rampet --- 4					
				V.T.M. B.P. 23.	
4.35 m ³ @ R 6039.96 / m ³ R					26274~
2 No. 23/23. Plastering with c.m. (1:4) --- 6					
				V.T.M. B.P. 24	
40.32 m ² @ R 176.42 / m ² R					7113~00
2 No. 24/24. Painting Two coats including Primer coat --- 4					
				V.T.M. B.P. 24.	
59.35 m ² @ R 114.73 / m ² R					6809~
				R 7382657~	
Add 1% Labour cost @ R					73827~
Add 12% GST @					R 885919~
Continuation					
c.o. R 8342403~10					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				Bf R	8342403 [✓]
	Sf (+)			R	69766 [~]
				R	8412169 [✓]
Below 1:1 as per agmt				R	84122 [✓]
				R	8328047 [✓]
10.3.23 JC					
Less Prev. Payment (-)				R	7950,000 [✓]
				R	378047 [✓]
10.3.23 JC					
10.3.23 A.E					

"C" & "P"


 21/03/2023
 EE/RWD/ch-I

Continuation

GRADA
Allotment Lt No:- 42 WE / Dt:- 20-03-2023

Allotment amount ₹- 3,78,047=00

2nd & final bill

34

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>2nd & final bill:-</u>					
Progressive value:-					83,28,047=00
Previous payment:-					79,50,000=00
					/
Bill value ₹:-					3,78,047=00
<u>Memo of payment:-</u>					
G. Tax @ 1%:-					3780=00
S. GST @ 1%:-					3780=00
C. GST @ 1%:-					3780=00
L. cess @ 1%:-					3780=00
S.D @ 5%:-					18902=00
Royalty -					5630=00
SF-					1880=00

Planting of Trees - 1,48,903=00

Total deduction ₹- 1,90,435=00

Gy. CFM SE, payment ₹- 1,87,612=00

Grand total ₹- 3,78,047=00

Payed for Rs. 3,78,047=00 (Three

lacs seventy eight thousand forty seven) only.

Executive Engineer

C.W.D. W.D. Division Chandra

For
21/03/23

21/03/2023

Continuation