

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final bill					
2nd order					
N/W - Const. & Maint. of road from H-26 (Disc chow) to Hiralal house under MNG					
N/A - Dharmvir Kumar Mishra					
Agg. No - 80 SBD/2019-2020					
Date of start - 14-01-2020					
Date of comp - 13-01-2021					
As per Agg.					
Actual date of comp - 17-06-2022					
① providing & fixing B.M. pillar etc.					
Qty vide T.M.B.P. No. (5)					
= 3 Nos @ 2479 = 19/No @ 7438 =					
② Clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. (5)					
= 0.134 hect @ 49496 = 70/Hect.					
					R 6435 =
③ Const. of embankment with app. material etc.					
① 1000 Mtr lead etc					
Qty vide T.M.B.P. No. (5)					
= 108 206 M ³ @ 175 = 11/143					
					R 1,8948 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 100 Mtr Land etc Qty side T.M.B.P. No. (6)					
= 432.824 M ³ etc, 139 = 90/M ³					
					R 60552 =
④ Const. & subgrade & shoulder with app. material etc.					
Qty side T.M.B.P. No. (6)					
= 327.97 M ³ etc, 176 = 75/M ³					
					R 57,969 =
⑤ Const. of G.S.B. grading material etc.					
Qty side T.M.B.P. No. (6)					
= 291.24 M ³ etc, 3189 = 47/M ³					
					R 9,28,901 =
⑥ providing & laying W.B.M. grade IR etc.					
Qty side T.M.B.P. No. (6)					
= 101.13 M ³ etc, 3951 = 78/M ³					
					R 3,99,646 =
⑦ providing & applying prime coat SS-I etc.					
Qty side T.M.B.P. No. (6)					
= 1348.35 M ² etc, 41 = 53/M ²					
					R 55,997 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ providing & applying tack Coat RS-I etc. Qty vide T.M.B.P.No. ⑥					
					$= 1348.35 M^2 @ Rs 14 = 08/M^2$
					$Rs 18,985 =$
⑨ providing & laying 20mm thick Mix seal surface etc. Qty vide T.M.B.P.No. ⑦					
					$= 1348.35 M^2 @ Rs 207 = 86/M^2$
					$Rs 2,80,268 =$
⑩ providing & fixing K.M. & 200mm Stone etc. Qty vide T.M.B.P.No. ⑦					
⑪ K.M. Stone = 1 No					
					$@ 2430 = 97/No Rs 2431 =$
⑫ 200mm Stone = 2 No					
					$@ 639 = 78/No Rs 1280 =$
⑬ providing & fixing traffic Sign board etc.					
① 600mm eqn triangle = 4 No					
					$@ 3303 = 30/No Rs 13213 =$
② 600mm x 450mm Rect = 2 No					
					$@ 4314 = 89/No Rs 8630 =$
⑭ Road Marking with hot applied etc. Qty vide T.M.B.P.No. ⑦					
					$= 71.20 M^2 @ Rs 735 = 40/M^2$
					$Rs 52,360$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(B) providing & fixing MMBIS logo & citizen board etc. provide T.M.B. P.No. (8)					
= 5 Nos @ 10789 = 88/100					
					R 53,949=
					R 19,67,000=
Add 12% GST					R 2,36,040=
Add 1 T.L/100					R 19,670=
					R 22,22,710=
Less 0.05 T. below					1111=
as per Agg.					R 18,88,359=
					R 22,21,599=
less previous bill					
vide T.M.B. P.140					A 18,88,359=
					R 3,33,240=
<u>Shudha</u>					
25-11-22					
25					
2					
certified that					
work has been completed					
as per specification					
& direction of EIP					
<u>Shudha</u>					
25-11-22					