

2nd on final Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of Road from Road No-17 Shahabuddin Chowk TO Khabdah under m.m.G.S. (SC)					
Agency: Chandan Prasad Das Ward No-01 Araria					
Agreement No - 45 S.B.D/m.m.G.S. 2021-22					
Agreement Value - 22.3.28312					
Date of start - 29.06.2021					
Date of Completion - 28.06.2022					
Record Entry					
(1) Setting out work complete with construction of bench mark working benchmarks					
1x110m = 0.110/km					
(2) G.S.B. with well Graded material Gr-II					
5x30m x 3.75m x .100m = 56.25m ³					
3x30m x 3.75m x .100m = 33.75m ³					
1x27m x 3.75m x .100m = 10.125m ³					
= 100.125m ³					

Continuation



Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(37/39) supplying, fitting and placing HYSD bar reinforcement in superstructure 0.40m T Qty TMB P-22 94mm (24)				
				28501200
(38/40) pre and laying cement concrete wearing course 1.15m T Qty TMB P-29				
				94mm (16)
				15352.84 RS 17656=00
				16600866=00
				12% Add for PSC 1992104=00
				1% Less RS 166003=00
				RS 18758319=00
				Less Agreement RS (-)
				Less Agreement 0.01% RS -166020
				RS 16599206=00
				Less previous payment (-) 7075786=00
				RS 9524020=00
Verd 15.03.2023 15.03.23				Sum 15/3/23 AG

Continuation

43

[illegible]Continuation