

Name of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:—	L042-T02 to Ramdev				
	Chupra (VR42)				
Name of Agency—	Sri Vinay Kumar Yadav				
	Pawar, Agarwala, Behar, Ara				
	Dist- Bhagalpur				
Package No—	MR-N/22-23/A29/02				
App. No—	25/MR3054/MBD/2022-23				
DOs—	30-11-2022				
Doc—	29-08-2023				
Length of Road—	1.750 KM				
Rate of App—	0.11 % Below B S/R				
	Est on A/c Bill				
<u>RECORD ENTRY</u>					
(1) Clearing & Grubbing Road land —					
— che all complete job					
$\left\{ \begin{array}{l} 2 \times 10 \times 30M \times 2.0M = 1200M^2 \\ 2 \times 10 \times 30M \times 2.0M = 1200M^2 \\ 2 \times 10 \times 30M \times 2.0M = 1200M^2 \\ @ 2 \times 9 \times 30M \times 2.0M = 1080M^2 \\ 2 \times 1 \times 15M \times 2.0M = 20M^2 \end{array} \right.$					
Total Area = 4700M ²					
= 0.47 Hect					

Continuation



Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
for one year etc. all complete job				
8/12 vide ms page (18) = 43.11 m ²				
WB 1062 = 66 per m ² = Rs. 49,945/-				
18/12 plastering with C. M (1:4) on B/W in s/c - etc. all complete job				
8/12 vide ms page (18) = 20.16 m ²				
WB 166 = 26 per m ² = Rs. 33,62/-				
9/19 B/W (1:3) in parapet wall - etc. all complete job				
4/12 vide ms page (18) = 2.88 m ³				
WB 6292 = 94 per m ³ = Rs. 18,124/-				
20/20 Painting two coats on new concrete surface - etc. all complete job				
2/12 vide ms page (18) = 58.56 m ²				
WB 116 = 86 per m ² = Rs. 6,243/-				
Total = Rs. 40,04,125/-				
1/21 Add GST - 12% - (1/2) Rs. 4,80,495/-				
12/22 Add Labourers - 1% - (1/2) Rs. 40,041/-				
23/23 Add signature fee - (1/2) Rs. 37,290/-				
Grand Total Amt = Rs. 5,61,951/-				
Less 0.11% Below Rate as per reg - Rs. 5,018/-				
Net payable Amt = Rs. 5,56,933/-				
Limit = Rs. 45,56,933/-				
30/12/2022	01/01/2023			
J-E. Adm.	AE, Adm.			
Road is completed				

Continuation