

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and final bill of</u>					
<u>Construction work complete.</u>					
<u>Name of work - Construction of</u>					
<u>Road & co work from Lorr</u>					
<u>to Dubey pla under mmsy</u>					
<u>(Gen)</u>					
<u>Agency - Shatoughaa Kumar Yadav</u>					
<u>Agreement no - 20/500/mmsy/post-22</u>					
<u>Date of Commencement = 13/07/14</u>					
<u>Date of Completion = 12/01/22</u>					
<u>Date of Actual Completion = 02/02/23</u>					
<u>Date of entry = 02/02/23</u>					
<u>Record measurement Entry</u>					
<u>1x 600mm ϕ Hume Pipe Culvert</u>					
<u>1/23 Earthwork on Excavation</u>					
<u>for foundation of structure</u>					
<u>do do all compute job</u>					
<u>$2 \times 3.900 \times 1.150 \times 1.500 =$</u>					<u>13.455 m³</u>
<u>$1 \times 5.350 \times 1.130 \times 0.365 =$</u>					<u>2.2066 m³</u>
					<u>15.6616 m³</u>
<u>Provision Qty vide P-4200m 8/23 =</u>					<u>15.66 m³</u>
<u>Qty =</u>					<u>31.32 m³</u>
<u>2/24 Provision m₁₅ (1:2:5:5)</u>					
<u>as levelling course</u>					
<u>do do all compute job</u>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
2 nd and final Bill of Construction					
Work complete					
(2/1) Providing and fixing of warning bearing pillar					
P-14 stem - 1/1					
0.600 km @ 3930.42/km = 2358 =					
(2/2) Reference pillar					
P-14 stem - 2/2					
0.600 km @ 1821.29/km = 1093 =					
(3/3) Clearing and grubbing of road land					
P-14 stem - 3/3					
0.24 Ha @ 52970.33/Ha = 12713 =					
(4/4) Excavation for roadway in soil (Box cuttop)					
P-15 stem - 4/4					
44.10 m ³ @ 75.57/m ³ = 3333 =					
(5/5) Construction of Embank. with mat. obt. from 100m deep borrow pit					
P-24 stem - 2/15					
335.49 m ³ @ 153.66/m ³ = 51551 =					

Continuation

71048 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/6) Construction of sub-grade and Earthen Shoulder					
P-23 2km - 2d/6					
804.33 m ³ @ 192.25/m ³ =					154632 =
					±
(7/7) Construction of ES B&T					
with Stone masonry					
P-16, 17 2km - 7/7					
368.72 m ³ @ 3261.01/m ³ =					1202399
					±
(8/8) Paving and laying, Spreading & Compacting					
WBM 90mm					
P-17, 18 2km - 6/8					
170.44 m ³ @ 4167.96/m ³ =					710387 =
					±
(9/9) Paving and applying					
Former Coat SS,					
P-18, 19 2km - 7/9					
2272.50 m ² @ 41.08/m ² =					93354 =
					±
(10/10) Paving and applying					
thin Coat RS,					
P-20 2km - 8/10					
2272.50 m ² @ 14.04/m ² =					31906 =
					±

Continuation

2263726 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/11) Providing & rolling 20mm close graded Premix.					
P-20 sten - 9/11					
2272.5 m ² @ 218.33/m ²					496155
					₹
(12/12) Providing & fixing of kilometre stone					
P-20 sten - 10/12					
1 Nos @ 2404.22/each					2404
					₹
(13/13) 200mm stone					
P-20 sten - 13/13					
2 Nos @ 637.83/each					1276
					₹
(14/14) Providing and fixing Boundary pillar dodo					
P-20 sten - 12/14					
40 Nos @ 518.57/each					20743
					₹
(15/15) Providing and fixing of Retro ref 600mm Circular Sign Board					
P-20 sten - 15/15					
4 Nos @ 4757.34/each					19029
					₹

Continuation

2803333=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/16) 900mm equilateral and triangle					
P-21 sten- 14/16					
2 Nos @ 5240.52/each					= 10481
(17/17) 600mm x 450mm rectangular					
P-21 sten- 15/17					
2 Nos @ 4631.96/each					= 9264
(18/18) Pond drop and laying of Hot applied thermo. compound					
P-21 sten- 15/18					
120.0m ² @ 721.95/m ²					= 86634
(19/19) Planting of tree by the road side					
P-21 sten- 17/19					
60 Nos @ 842.62/each					= 50557
(20/20) Pond drop & Laying 300mm duct					
P-21 sten- 18/20					
15-0m @ 849.64/m					= 12745

Continuation

60 = 2973014 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21/21) Paving and erecting direction and place modification P-22 2ten - 19/21					
1.0 Nos @ 3034.65 /cm =					3035 =
(22/22) Paving and laying of Hydrall masonry paving Sign board P-22 2ten - 20/22					
4 Nos @ 11168.24 /cm =					44673 =
(23/23) Earthwork on Excavation for foundation P-12 2ten - 11/23					
31.32 m ³ @ 279.09 /m ³ =					8766 =
(24/24) Paving M ₁₅ as leveling course P-12, 13 2ten - 2/24					
5.69 m ³ @ 5984.19 /m ³ =					34050 =
(25/25) Paving PCC M ₂₀ on sub structure P-13 2ten - 25/25					
27.749 m ³ @ 6861.62 /m ³ =					190403

Continuation

60 325394 =

Continuation