

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
4TH ON A/C Bill					
Name of Work:- Constn of R.C.C Bridge					
High level Bridge near Pararia					
Village on Orsa More to Kamatpur					
via Kunthe Kamatpur Ghaespur					
at Kalaya River -do-do-					
Length of Bridge:- 50.72M					
Agency:- Kundan Kumar Singh.					
Agreement No:- 01 SBD/2022-23					
Date of Work Start:- 06/05/2022					
Date of Completion:- 05/05/2023					
As per agreement:- 0.25% below.					

①. Providing and laying					
filter Media with granular					
Crushed aggregates -do-do.					
1x2x 7.55 x 0.60 x 5.57 =					50.029 m ³
2x2x 1.33 x 0.60 x 5.57 =					17.560 m ³
					67.59 m ³

②. Back filling behind Abutment					
all complete jobs - do - do -					
2x 6.35 x 1.35 x 5.57 =					92.92 m ³

(Continuation)

 Pritam
 10/12/22
 A/E

 Jauhal
 10/12/22
 J.E

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(37) P/L of M.S. S clasp					
grade Material - do. do.					
Qty TMB P-72 Item No. 3					
Qty = 765.00 m ² @ Rs 220.01/m ² = 168308 = 0					
(38) P/F of Logo of Project					
Information Sign Board - do. do.					
Qty TMB P-74 Item No. 2					
Qty = 3 Nos @ Rs 8864.72/No = 26594 = 0					
(39) P/L of hot applied wax					
Workup - do - do -					
Qty TMB P-74 Item No. 3					
Qty = 40.00 m ² @ Rs 722.00/m ² = 28880 = 0					
(40) Workup R.C.C. 415 gms					
Bearing Pillars - do					
Qty TMB P-74 Item No. 4					
Qty = 269 Nos @ Rs 542.00/No = 145798 = 0					
					30185836 = 0
					30186927
Add G.S.T + L. Cess 13% =					3924159 = 0
					3924301
Add S.F					10% = 365434 = 0
					208118
					34475429 = 0
					34319346
Less 0.25% below as per agg =					86189 = 0
					85798
					34389240 = 0
					34233548
Less 8rd on A/c Bill @ =					23311644 = 0
					1077596 = 0
					10921904

CSP

21/5/23

(Continuation)

Prithu
27/03/23
A.EJamil
27/03/23
J.E