

Let on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road — Const ⁿ of Road and					
CD of Tejazzayan Mandal					
Ke ghar to Ramchand Mandal					
via MD Shabir Ke Ghar hote					
haye M M BSY Road Tak.					
Agency : — AVS Trading Pvt. Ltd.					
Agreement : — 258BD / 21-22.					
Date of Work Start — 23.03.2021					
Date of Completion — 22.03.2022.					
Re Cord of Measurement — 15/07/22					
Item 1. Earth work in excavation					
for found ⁿ of structure					
as per feel spec.					
H.W — $2 \times 6.45 \times 1.40 \times 1.50 = 27.00$					
Below pipe — $1 \times 4.85 \times 1.53 \times 0.365 = 2.708$					
$= 29.80 \text{ m}^3$					
For same as per 2 H.P					
$2 \times 29.80 \text{ m}^3 = 59.60 \text{ m}^3$					

Continuation

Abstract B Cost

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/30) Earth work in excavation for funnel					
Qty vide TMBP-①					
59.60 m ³ @ Rs 279.09/m ³					Rs = 16634.00
(2/31) Providing M, S Pcc (1:2:5:3) as levelling course in land					
Qty vide TMBP-②					
9.20 m ³ @ Rs 53.20.96/m ³					Rs = 48982.00
(3/32) Plain/Rcc in Substructure					
Compt. as per task					
Qty vide TMBP-②					
67.48 m ³ @ Rs 6088.47/m ³					Rs = 410862.00
(4/33) Providing and laying Rcc pipe NP ₂ for Culvert					
Qty vide TMBP-②					
15.0 M @ Rs 3595.09/M					Rs = 53926.00
(5/35) Earth work in excavation for structure					
Qty vide TMBP-③					
74.32 m ³ @ Rs 279.09/m ³					Rs = 20741.00
(6/36) Sand fill/lay 24/land					
Qty vide TMBP-③					
1.07 m ³ @ Rs 493.82/m ³					Rs = 499.00
					Rs = 5516.16

Continuation

Continuation