

MM&S-SC-अमर्गन रानी गंग प्रबंड में के लुसरा
पुल से पड़ि हारि पासवान जो लात व खुडक निमाता
खुव पांच वषा पुरख-खयाल काये।

Schedule XLV-Form No. 134
खण्ड ३ भा का खेला-३३/SBD-२०२२-२३

खण्ड ३ भा का खेला-३३/SBD-२०२२-२३

DIVISION

कार्य प्रारंभ कर ने की तिथि- १५.०५.२०२२

कार्य पूर्ण कर ने की तिथि- १६.०५.२०२३

SUB-DIVISION

संवेदन-कोमल अनन्त पूरख

Measurement Book

मापी पुस्ती खेला-१२५३/२०२२-२३-

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st ON A/C BILL				
	Record Measurement				
N/W:-	Const. of Road from				
	Belsara Pail To Parihari				
	Paswan Tola under MMGSY (SC).				
Agency -	Komal Construction				
Ag. No -	33/SRD/MMGSY/2022-23				
Date of start -	17/05/2022				
Date of Completion -	16/05/2023				
① P/V & Fixing of working					
	BM pillars — do — E/I				
					→ 3.300 (r)
② P/V & Fixing reference					
	pillars — do — E/I				3.300 km
③ Clearing & grubbing Road					
	Land — do — E/I				
	2	X 25	X 30.00	X 3.50	= 5250.00
	2	X 35	X 30.00	X 3.50	= 7350.00
	2	X 30	X 30.00	X 3.50	= 6300.00
	2	X 20	X 30.00	X 3.50	= 4200.00
					23100.00m ²
					÷ 10,000 = 2.31 Ha

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① P/v & fixing of working					
B.M. pillars — do — E/I					
3.30 km (P. 1)					
@ ₹ 4248.12/km = ₹ 14019.96					
② P/v & fixing of reference					
pillars — do — E/I					
3.3 km (P. 1)					
@ ₹ 1958.50/km = ₹ 6463.00					
③ Clearing & grubbing					
Road land — do — E/I					
2.31 km (P. 1)					
@ ₹ 5113.76/Ha = ₹ 118129.00					
④ Excavation for roadway					
in soil using manual					
means — do — E/I					
43.50 M ³ (P. 2)					
@ ₹ 74.16/M ³ . ₹ 3226.00					
⑤ Const of embankment					
with material obtained					
from borrow pits — do — E/I					
up to 1000 m lead					
597.725 M ³ (P. 5)					
@ ₹ 175.22/M ³ . ₹ 104733.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Const. of subgrade & earthen shoulders - do - E/I					
4036.725 M ³			(P-⑥)		
1327.366 M ³			(P-⑦)		
5364.091 M ³					
② ₹ 176.86/M ³ - ₹ 948693.2					
⑦ Const. of GSB by well-graded materials - do - E/I					
1950.72 M ³			(P-⑥)		
135.49 M ³			(P-⑦)		
2086.21 M ³					
② ₹ 3602.92/M ³ - ₹ 7516448.00					
⑧ P/V, laying, spreading & compacting stone aggregate to WBM Gr-3 - do - E/I					
284.063 M ³			(P-⑧)		
② ₹ 4418.01/M ³ - ₹ 1254993.00					
					₹ 99,66,694.00
GST - 12%					- ₹ 11,96,003.00
L.C. - 1%					- ₹ 99,667.00
S. Fee vide P-⑧					₹ 1,31,483.00
					₹ 11,39,384.20
Less 0.01% below rate					- ₹ 1,13,900.00
					₹ 11,39,270.80
					Rs 1,13,92,708/-

Continuation

Praveen
 22-4-2023
 OR

22/4/23
 AE

