

NDB Office

कार्य - मेडन विद्यालय से रावपुरी से रावपुरी अखिरी

Schedule **XLV-Form No. 134**

कार्य प्रमंदल-बालीगंज MMLsy NDB-Office
अंके - 189

श्री अमर नारायण मुलगा (C.A.E)

DIVISION

कार्य अमर नारायण नौदालपुर

Ag No - 03 SBD/MMLsy/NDB/2020-21
SUB-DIVISION

रावेक :- अंका अखिरी

MBNO - 672

Measurement Book

प्रमाणित किया जाता है कि इस मापी
पुस्त में कुल 100 (एक सौ) पन्ने हैं
जो मध्य विद्यालय खजुरी से खजुरी
मुसहरी तक कार्य का मापी लेने हेतु
श्री अमर नाथ गुप्ता (A.E) कार्य अवर
प्रमंडल नौबतपुर के नाम से निर्गत
किया जाता है।

05/01/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-पालीपुज
05/01/23

This MB is returned to
JE Nambalpur,

05/01/2023
AE

NDB BRICK

Sch. XLV - Form No. 134

श्री अमर नाथ गुप्ता (A.E) DIVISION
कार्य अवर प्रमंडल नौबतपुर

SUB-DIVISION
कार्य - मध्य विद्यालय खजुरी से खजुरी
मुसहरी

संवेदक :- Shrey Construction
Ag No - 035BD/MM/USY/NDB/2020-21
Measurement Book

No. 672

Name of Officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bill					
Name of work - Construction and five year maintenance of road from Madhya Vidyalyay Khajuri to Ichajuri Musohani under MMBSY JDB BRIC.					
Contractor - Shrey Construction Amhars Bihtra Patna					
Agreement No - 03532/MMBSY JDB BRIC /2020-21					
Date of Start - 24-09-2020					
Date of Comp2 - 23-09-2021					
Date of entry - 10-04-2023					

work done

(1) Construction of granular

sub base by providing well

graded material grade 4-I

CH - 812.30m to 940.00m	1095.30m			
937.30m				
1st 10 x 12.00m	$\frac{(1.0 + 0.90)}{2} \times 0.10 =$	1.14 m ³		
1st 6 x 18.00m	$\frac{(1.50 + 1.0)}{2} \times 0.10 =$	2.25		
1st 10 x 12.60m	$0.90 \times 0.10 =$	1.134		
1st 10 x 14.60m	$1.0 \times 0.10 =$	1.46		
3rd 5 x 15.00m	$1.35 \times 0.10 =$	6.075		
1st 5 x 1.35m	$1.20 \times 0.10 =$	0.180		
1st 5 x 10.00m	$1.35 \times 0.10 =$	1.35		
CH - 1179.30m to 1267.10m				
1st 10 x 27.80m	$\frac{(1.25 + 1.0)}{2} \times 0.10 =$	10.147		
Continuation				Qty = 23.736

Continuation

$158.04 \times 58.076 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1403 x 19.20m x $\frac{(3.30 + 3.15)}{2}$				$\times 0.160 =$	9.907
1403 x 19.00m x $\frac{(3.15 + 4.10)}{2}$				$\times 0.160 =$	11.02
1403 x 7.00m x $\frac{(4.60 + 4.60)}{2}$				$\times 0.160 =$	5.152
1403 x 21.00m x $\frac{(3.25 + 3.40 + 3.50)}{3}$				$\times 0.160 =$	11.368
1403 x 25.00m x $\frac{(3.50 + 3.30)}{2}$				$\times 0.160 =$	13.60
1403 x 13.00m x $\frac{(3.30 + 4.30)}{2}$				$\times 0.160 =$	7.904
1403 x 25.00m x $\frac{(4.30 + 4.80 + 4.60)}{3}$				$\times 0.160 =$	18.266
1403 x 30.00m x $\frac{(3.95 + 3.0)}{2}$				$\times 0.160 =$	16.68
1403 x 25.00m x $\frac{(3.0 + 3.0)}{2}$				$\times 0.160 =$	12.00
1403 x 27.80m x $\frac{(3.25 + 3.75)}{2}$				$\times 0.160 =$	15.568
				Qty =	179.54/m ³
					1.180000
					0.000000

④ Providing and applying

primer coat with bitumen

emulsion (55%) ch —

CH - 0 to 154.30m

1403 x 30.00m x $\frac{(3.20 + 3.75)}{2} = 104.25 \text{ m}^2$

442 x 30.00m x 3.75 = 450.00

1403 x 4.30m x $\frac{(3.75 + 3.95)}{2} = 16.55$

CH - 218.30m to 479.30m

1403 x 30.00m x $\frac{(3.75 + 3.45)}{2} = 108.00$

1403 x 30.00m x $\frac{(3.45 + 3.30 + 3.60)}{3} = 103.50$

1403 x 30.00m x $\frac{(3.60 + 3.90)}{2} = 112.50$

1403 x 30.00m x $\frac{(3.90 + 3.75)}{2} = 114.75$

2403 x 30.00m x 3.75 = 225.00

Qty = 21234.53m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
140 x 30.0m		$(3.75 + 3.65) \div 2$			111.00
140 x 30.0m		3.65			109.50
140 x 21.0m		$(3.65 + 3.60) \div 2$			76.12
				Qty =	1533.80m ²
					1531.17m ²
				Net	1530.00m ²
5) Providing and applying					
Tack coat with bitumen					
emulsion (RS-1) - d -					
CH -	0 to 15	4.30m			
140 x 30.0m		$(3.20 + 3.75) \div 2$			104.25m ²
400 x 30.0m		3.75			450.00
140 x 4.30m		$(3.75 + 3.75) \div 2$			16.55
CH -	218.30m	to 479.30m			
140 x 30.0m		$(3.75 + 3.45) \div 2$			108.00
140 x 30.0m		$(3.45 + 3.30 + 3.45) \div 3$			103.50
140 x 30.0m		$(3.60 + 3.90) \div 2$			112.50
140 x 30.0m		$(3.90 + 3.70) \div 2$			114.75
200 x 30.0m		3.75			225.00
140 x 30.0m		$(3.75 + 3.65) \div 2$			111.00
140 x 30.0m		3.65			109.50
140 x 21.0m		$(3.65 + 3.60) \div 2$			76.12
				Total Qty =	1531.17m ²
				Net	1530.00m ²
6) providing, laying and					
rolling with roller					
min seal surface type					
B - d -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH - 0	20	154.30m			
			$(3.20 + 3.75)$	$\frac{2}{2}$	
1st layer	30.00m				104.25m ²
4th layer	30.00m		3.75		450.00
			$(3.75 + 3.75)$	$\frac{2}{2}$	
1st layer	4.30m				16.55
CH - 218.30m	20	479.30m			
			$(3.75 + 3.75)$	$\frac{2}{2}$	
1st layer	30.00m				108.00
			$(3.45 + 3.30 + 3.60)$	$\frac{3}{3}$	
1st layer	30.00m				103.50
			$(3.60 + 3.70)$	$\frac{2}{2}$	
1st layer	30.00m				112.50
			$(3.90 + 3.75)$	$\frac{2}{2}$	
1st layer	30.00m				114.75
			3.75		
2nd layer	30.00m				225.00
			$(3.75 + 3.65)$	$\frac{2}{2}$	
1st layer	30.00m				111.00
			3.65		
1st layer	30.00m				109.50
			$(3.65 + 3.60)$	$\frac{2}{2}$	
1st layer	21.00m				76.12

Total area = 1531.17m²Net - 1530.00m²

⑦ P/V road marking with
hot applied thermoplastic
Compound with reflective
dots

BT					
2 x 500g	30.00m		0.100		30.00m ²
2 x 100g	4.00m		0.100		0.80
2 x 800g	30.00m		0.100		48.00
2 x 100g	6.00m		0.100		1.20
					Qty = 80.00m ²

⑧ P/V road marking of -

CE Paint					
2 x 240g	30.00m		0.100		12.00m ²
2 x 100g	4.00m		0.100		0.80
2 x 240g	30.00m		0.100		144.00
2 x 100g	8.00m		0.100		1.60

Continuation

Qty = 158.40m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) P/V 10m stone slab					
	1x	2m			02ms
(10) P/V 20m stone slab					
	1x	5m			05ms
(11) Providing and fixing of retro-reflectors cautionary, mandatory and informative sign as per IRL					
(i) 600mm equilateral triangle					
	1x	6			06ms
(ii) 600mm circular					
	1x	4			04ms
(iii) 600mm x 450mm rectangular					
	1x	2			02ms
(12) P/V & fixing 100mm x 100mm board as Maintenance board					
	1x	1			01ms
(13) P/V boundary pillar					
	1x	12			12ms
(14) plantation of trees					
	1x	40			40ms

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Construction of Subgrade and earthen shoulder					
do					
CA to 154.90m					
			$(0.40 + 0.625)$		
2 x 1H x 30.0m x			2	x 0.225 =	8.456m ³
			$(0.40 + 0.425)$		
2 x 1H x 30.0m x			2	x 0.225 =	6.806
			$(0.425 + 0.40)$		
1 x 1H x 30.0m x			2	x 0.225 =	7.012
			$(0.425 + 0.625)$		
1 x 1H x 30.0m x			2	x 0.225 =	9.075
			$(0.625 + 0.625)$		
1 x 1H x 30.0m x			2	x 0.225 =	10.312
			$(0.625 + 0.40)$		
1 x 1H x 4.30m x			2	x 0.225 =	1.212
CH - 218.30m to 479.30m					
			$(0.325 + 0.225)$		
2 x 1H x 30.0m x			2	x 0.225 =	4.95
			$(0.325 + 0.50)$		
2 x 1H x 30.0m x			2	x 0.225 =	6.806
			$(0.50 + 0.70)$		
2 x 1H x 30.0m x			2	x 0.225 =	9.90
			$(0.70 + 0.50)$		
2 x 1H x 30.0m x			2	x 0.225 =	9.90
			$(0.50 + 0.50)$		
2 x 1H x 30.0m x			2	x 0.225 =	8.25
			$(0.50 + 0.40)$		
2 x 1H x 30.0m x			2	x 0.225 =	7.425
			$(0.40 + 0.50)$		
2 x 1H x 30.0m x			2	x 0.225 =	7.425
			$(0.50 + 0.40)$		
2 x 1H x 30.0m x			2	x 0.225 =	7.425
			$(0.40 + 0.40)$		
2 x 1H x 21.0m x			2	x 0.225 =	4.62
				Qty =	109.574m ³
10/04/2023					
10/04/2023					
A.B					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement for this bill					
(i) Earth -	109.574 m ³				
	@ 23.78/m ³				2606 = w
1) Stone Dss. 53mm to 9.5mm					
- 14.24 m ³ @	516.12/m ³				7350 = w
2) Stone Dss. - 9.5mm to 2.36mm					
- 5.70 m ³ @	411.33/m ³				2345 = w
3) Below Stone 2.36mm					
8.55 m ³ @	185.74/m ³				1590 = w
4) Stone Dss. - 53mm to 22.4mm					
- 21.54 m ³ @	458.22/m ³				9870 = w
5) Crushed stone Dss.					
- 161.59 m ³ @	528.14/m ³				85342 = w
(7) Coarse sand - 80.79 m ³					
	@ 150.80/m ³				12183 = w
(8) Crushed Stone Dss. 13.2mm to 0.09mm					
- 41.31 m ³ @	499.76/m ³				20645 = w
	Total				141931 = w
Seigniorage fee @ 157.86					
Material cost					141932 = w
Supplying bitumen & Emulsion					
vide Hindustan Petroleum					
Corporation limited Document					
No - 13674 G/12 200 2789, dated					
31/03/2023					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bitumen lbs + 10				—	2.912 MT
Consumed qty				(-)	2.907 MT
				Rest =	0.005 MT
Bitumen Emulsion (RS +)				—	0.600 MT
Consumed qty				(-)	0.421
				Rest	0.179 MT
Bitumen emulsion (SS +)				—	1.400 MT
Consumed qty				(-)	1.301 MT
				Rest	0.099 MT
10/04/2023					
DB					

ABSTRACT OF COST

(1) Setting out pillar d-				
Qty vide T-MB P-(17)	1.2306 m			
	@ 11888.29/10m			14623 = w
(2) Clearing & Grubbing d-				
Qty vide T-MB P-(17)	0.415 Hae			
	@ 51161.75/4ae			21232 = w
(3) Excavation for road way d-				
Qty vide T-MB P-(18)	16.695 m ³			
	@ 74.16/m ³			1238 = w
(4) Con Lg Embankment 1000m d-				
Qty vide T-MB P-(18)	176.86 m ³			
	@ 176.86/m ³			169128 = w
				COD 206221 SW

Continuation

No. 206221

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Const ⁿ of embankment 100m					
Qty in de T.M.B P - (18)					2231.327m ³
					@ 139.79/m ³ → 311917=
(6/6) Const ⁿ of Subgrade do -					
Qty in de T.M.B P - (21)					109.574m ³
					@ 161.56/m ³ → 17703=
(7/7) Const ⁿ of GSB Cor-I do -					
Qty in de T.M.B P - (18) & (20)					
					= (426.741m ³ + 23.736m ³)
					= 450.477m ³ @ 2669.87/m ³ → 1202715=
(8/8) P/V, laying WBM Cor - II do -					
Qty in de T.M.B P - (18) & (21)					
					= (191.879m ³ + 17.80m ³)
					= 209.679m ³ @ 3351.68/m ³ → 702777=
(9/9) P/V Primer Coat (SS-1) do -					
Qty in de T.M.B P - (23)					1530.0m ²
					@ 42.35/m ² → 64796=
(10/10) P/V Tack Coat (RS-1) do -					
Qty in de T.M.B P - (23)					1530.0m ²
					@ 14.40/m ² → 22032=
(11/11) P/V M55 Type B do -					
Qty in de T.M.B P - (24)					1530.0m ²
					@ 196.68/m ² → 300920=
(12/12) Const ⁿ of pcc M30 Pavement do -					
Qty in de T.M.B P - (18) & (22)					
					= (328.363m ³ + 179.541m ³)
					= 507.904m ³ @ 5876.95/m ³ → 2984926=

Continuation 58,14,007

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/14) PIV 200m stone — do —					
Qty side T.M.B P- (55) 02 Nos					
@ 2077.43/each — D					41552m
(14/15) PIV 1km stone — do —					
Qty side T.M.B P- (25) 05 Nos					
@ 585.52/each — D					29282m
(9/16) PIV & binding 4M63x400x80mm —					
Qty side T.M.B P- (18) 2(25)					
= (02 Nos + 01 No) = 03 Nos					
@ 9146.55/each — D					27440m
(16/17) PIV 600mm equilateral triangle					
Qty side T.M.B P- (25) 06 Nos					
@ 3319.88/each — D					19919m
(17/18) PIV 600mm circle — do —					
Qty side T.M.B P- (25) 04 Nos					
@ 4444.63/each — D					17779m
(18/19) PIV 600mm x 450mm rectangular					
Qty side T.M.B P- (25) 02 Nos					
@ 4229.50/each — D					8459m
(19/20) PIV & binding boundary pillar —					
Qty side T.M.B P- (25) 12 Nos					
@ 491.15/each — D					5894m
(20/21) Plantation 86 trees — do —					
Qty side T.M.B P- (25) 40 Nos					
@ 818.84/each — D					32754m
(21/22) PIV road marking — do —					
Qty side T.M.B P- (24) 800 m ²					
@ 735.79/m ² — D					58863m
Total 59,92,198m					

Continuation

[illegible]

Scanned with OKEN Scanner