

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from NH-106 TO Kharousga					
(Schewar) Gram Hote Hue Bandh Tak					
Total Length of Road -				2.290 K.M	
Scheme - MMBSY-NDB/2020-2021					
Package No - MMBSY-NDB-BRRP-276					
Village, Supaul					
Block - Basantpur (Supaul)					
Name of Agency - Alok Kumar Singh					
Village & PO - Kothar, PS - Krishnabrahma,					
Dist - Buxar.					
Agreement No - 325.B.D/MMBSY-					
NDB/2020-2021					
(A) Construction cost				Rs. 187,35,788=-	
(B) 5 year Maintenance				Rs 13,13,304=-	
Total Agreement Amount				Rs 2,00,49,092=-	
Date of start -				25/01/2022	
Date of completion -				24/07/2023-	
Record Entry -					
Date - 24/02/2022					
(i) fixing of working benchmark					
1st and reference pillar					
(i) Bench mark etc. done =				3.00 Nos	

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10	NH 106	to Khatibani gram			
	kote line Bandh tak, under				
	mmGsy (NDB), 2020/21.				
N/cont	Alok Kumar Ganga.				
AS NO	32	SBD/mmGsy - NDB/			
	2020-21.				
Date AS. No. 25/1/2022.					
Date of commencement - 21/01/22.					
Date of completion - 20/1/23.					
Date -					

① 7.20. long of primer coat
with ss-1 ground surface.
actual (above).

$$1 \times 10.0 \times (5.95 + 3.25)/2 = 48.50 m^2$$

$$1 \times 50 \times 3.75 \text{ av} = 187.50 "$$

$$1 \times 8.0 \times (3.75 + 7.5)/2 \text{ av} = 45.0 "$$

$$1 \times 166 \times (3.75 + 3.70)/2 \text{ av} = 618.35 "$$

$$1 \times 10.0 \times (3.70 + 7.50)/2 \text{ av} = 56.25 "$$

$$2.50 \text{ C 7.70} -$$

$$1 \times 180.00 \times 3.70 \text{ av} = 666.00 "$$

$$1 \times 2.50 \times (3.70 + 5.20)/2 \text{ av} = 11.13 "$$

$$1 \times 40.0 \times (3.75 + 5.40)/2 \text{ av} = 183.00 "$$

$$1 \times 25.0 \times (4.0 + 3.40)/2 \text{ av} = 92.50 m^2$$

$$1 \times 73.0 \times (3.40 + 3.50)/2 \text{ av} = 217.35 "$$

$$1 \times 10.0 \times (3.5 + 4.0)/2 = 37.50 m^2$$

$$1 \times 50 \times 3.75 \text{ Continuation } 187.50 m^2$$

Abstract/cont

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A. Cont. Spread from N4106 to Khaheban gram kote huj					
bamdh tank. under m652					
(NDB), year 2020-21.					
N/Cont. - Alok Kumar Singh.					
Buxar					
Ag NO. 1 32/587/m652/NDB					
2020-21.					
Agreement date 25/01/22.					
date of commencement					
21/01/22					
date of completion - 20/01/2023.					
date -					
① setting out T.B.M.					
rim ⑨ = 3 NO.					
E.L. 4414.70/No. 13244-0					
② Reference pillar					
rim ⑨ = 9.0 NO					
E.L. 2039.67/No. 18357-0					
③ Cleaning and grubbing					
of road land with					
gross etc. with/det.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) Pro. S/L/H of 14x55 measured in mts. unmtd (18) = 0.74 mts. C/L 52573 = 70/m ² 38904 =					
(34) Pro. p.c/w of property in 70 mts. (18) of unmtd (18) = 4.95 m ² last 8 dy = 2.40 m ² C/L 7125 = 46/m ² 17101 =					
(35) Pro. two coats of paint unmtd (18) = 17.92 m ² C/L 100 = 76/m ² 1805 = 20 153,437.89 = Add. 12% GST. (1) 1841355 = 20 " 1% L. cess (1) 153,438 = 20 " S.F. tax (1) 2,27,983 = 20 175,66,435 = 20 less: 12.60% below (1) 2213371 = 20 15353064 = 20 less: Previous paid (1) 12714444 = 20 2638,620 = 20 28/1/23 58 28/1/23 106					