

(22) 870 Const. of Kachabli...

715

M.B.No. 2021-22

Schedule XLV-Form No. 134

Const. of Road. Sancha & Anul...

House to Nohar (Lahozhar) DIVISION

SUB-DIVISION

MEASUREMENT BOOK

M/S. OM SAI ENGINEERS



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd B.A.C. Bill					
D Name of the work: - Const. of Road from ^{Shahpur} Anil Yadav Haveli to Nahar (Ghoshanpatti)					
Agency: - M/s Ohm Sai Engg. Con.					
Agg No: - 22/ B.R.D. / 2021-22					
Estimate Commenced: - 2.11.21					
Date of Completion: - 1/11/22					
Abstract of Est.					
① Pro 2 fixing of working Pillar -					
Qty. v. P. NO. (38)					
3 Nos @ Rs 4092.36/- = Rs 12277=-					
(1) Ref. Pillar					
9 Nos @ Rs 1871.30/m ² = Rs 16842=-					
② Pro. Clearing & Grubbing Road land do do -					
Qty. v. P. NO. (38) 1.53 Hec.					
@ Rs 53879.81/Hec. = Rs 82921=-					
Continuation					
Total = Rs 112040=00					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M.F. Rs		133	62	357	= 00
Add. GST 12% - Rs			16,034	83	= 00
Add. Lev 1% - Rs			133624		= 00
Add. Sergeant's fee - Rs			1,50,000		= 00
			Rs 152,49	464	=
Less 4.77% below					
as per agg. (-) - Rs			727399		=
Net Rs			1,45,22,065		
Less Prov. and Cont. (-)					
made - P. NO. (42)					
(3446,071 + 2297381 = 42)					
= 57,43,452 = 00					
(-) 57,43,452 = 00					
Rs 87,78613 = 00					
17/4/2023					
17/4/2023					
17/4/2023					