

mmasy (GEN)

M.B.No-477

19.20

Shedule XLV Form No. 134.

Ruid path to chhoty Baurma dhada

Road

Division. Gagan

DIVISION

Sub. Divi. Gagan

SUB-DIVISION

M.B.No 477

Sanyay Kumar

41

Measurement Book

MBNO-477

प्रमाणित किया जाता है कि इस
मापी पुस्त में मशीन द्वारा अंकित
कुल-100 (एक सौ) पन्ने हैं जिन
की अरविन्द कुमार, सहायक
अभियंता ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल गोगरी को
निर्गत किया जाता है


25.9.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर प्रमंडल-गोगरी
25/9/20

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल गोगरी SUB-DIVISION

Measurement Book

No. 477

Name of Officer _____

Date of first entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road					
from Road Path to Chhoti					
Baurana dhol.					
Name of Agency - Sanjay Kumar					
At - Rohiyar, P.O. Gangaria, Distt - Khagaria					
Agreement No. - SBD 35/2019-2020					
Date of Start - 21.11.2019					
Date of Completion - 20.11.2020					

Record measurement

1. Setting out billars

Providing & fixing of
 working benchmark billars
 etc - do - do - all comp. job -

i) Working benchmark billars - 1.0 nos. ✓

ii) Reference billars - 4.0 nos. ✓

2. clearing & grubbing

Road land by manual
 means including uprooting
 wild vegetation etc - do -
 do - all comp. job -

Abstract of cost:
4th on A/c Bill.

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of road from Rind road to Choti Borna Dhula					
Name of Agency:- Sanjay Kumar					
Agreement NO:- SBD 35/2019-2020.					
Date of Start of work:- 21-11-2019					
Date of Completion:- 20-11-2020.					
1) Working bench mark pillars.					
Nos vide T.M.B.P. 17 - 1 Nos					
@ Rs. 3942 = 22/Nos. — Rs. 3942 =					
2) Reference pillars.					
Nos vide T.M.B.P. 17 - 4 Nos.					
@ Rs. 1806 = 78/Nos. — Rs. 7227 =					
3) Cleaning and grubbing road land by manual man.					
Area vide T.M.B.P. 17 - 0.7 Hect-					
@ Rs. 49496 = 70/Hect — Rs. 34648 =					
4) E/w upto 100m land.					
Qty vide T.M.B.P. 18 - 689.30m ³					
@ Rs. 150 = 21/m ³ — Rs. 103540 =					
4) E/w upto 1000m land.					
Qty vide T.M.B.P. 18 - 172.305m ³					
@ Rs. 174 = 83/m ³ — Rs. 30127 =					
5) Construction of subgrade and earthen shoulder.					
Qty vide T.M.B.P. 18 - 4170.00m ³					
@ Rs. 176 = 47/m ³ — Rs. 735880 =					

Continuation

Continuation

40-915364-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥/⑦ Constn of granular sub					
Base by providing well graded material					
Qty vid = T.M.B.F - 18 -					149.50 m ³
@ 2.660 = 04/m ³					6.3977012 =
⑧ Constn Providing,					
Laying Spreading & Compacting					
WBM III do--do--					
Qty vid = T.M.B.F - 20 -					56.250 m ³
@ 3.248 = 61/m ³					6.182734 =
⑨ Constn of Un-reinforced concrete					
Qty vid = T.M.B.F - 20 -					120.00 m ³
@ 6.823 = 35/m ³					6.818790 =

				5893900 =
Add 12% G.S.T + 1% L.C			+	766207 =
				6660107 =
Less 10% ar per below agent (-)				666011 =
				5994096 =
Less previous already paid Amt (-)				3821543 =
				2172553 =

By M/s
26/04/2023
S.R.

26/4/23
R.R.

CEP
d/turnal
10/5/2023
EE

Material stated in this Bill					
53-22.4 - 68.062 m ³ x 458.21 -					31187 =
11.20 mm - 13.50 m ³ x 345.52 -					4664 =
Crushed					
Stone - 108 m ³ x 528.14 -					57039 =
C. Sand - 54 m ³ x 150.80 -					8143 =

Continuation

By M/s
26/04/2023
S.R.