

1-11-1957 NDB

Schedule XLV-Form No. 134

प्रतिपक्ष गोरना मन्हासि मन्हासि मन्हासि मन्हासि मन्हासि
सिमा टाक

DIVISION

सिमा टाक SUB-DIVISION

M.N. No - 984

MEASUREMENT BOOK

प्रमाण मापन पुस्तक - 1

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: —	PWD road				
	Gonaha Mushahi MBC				
	hole hue Rayhatpur				
	Sima tak.				
Agreement No —	OT/SDD/MMGS/NDB/22-23				
Agency —	Dream Earth con				
	Pvt. Ltd. Begusarai.				
Date of start —	07.07.2022				
Date of completion: —	06.07.2023				
Date of entry: —	06.05.2023				
	27.04.2023				
	Record entry				
Item ①	P/F A working				
1	Benchmark pillar.				
	8	5.25			42.0 M ²
Item ②	clearing and grabbing				
2	road land - do - -				
	18	30	3.50	(av) =	1890 M ²
	25	30	3.50	(av) =	2625 M ²
	35	30	3.50	(av) =	3675 M ²
	40	30	3.50	(av) =	4200 M ²
	20	30	3.50	(av) =	2100 M ²
	12	30	3.50	(av) =	1260 M ²
	16	30	3.50	(av) =	1680 M ²
			Total of		17430 M ²

Continuation or, 1.74 Hec

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
Date of entry: —					
Item ①					
6					
Construction of Granular Sub base					
— GSI Gr-1 —					
Ch 0-2310	8	30	4.05	(av) 0.20	$20 = 194.40 \text{ m}^3$
	9	30	4.05	(av) 0.20	$20 = 218.70 \text{ m}^3$
	7	30	$\frac{4.0+4.10}{2}$	0.20	$= 170.10 \text{ m}^3$
	4	30	$\frac{4.1+4.0}{2}$	0.20	$= 97.20 \text{ m}^3$
	6	30	4.05	0.20	$= 145.80 \text{ m}^3$
	3	30	4.10	0.20	$= 73.80 \text{ m}^3$
	6	30	4.05	0.20	$= 145.80 \text{ m}^3$
	5	30	4.05	0.20	$= 121.50 \text{ m}^3$
	4	30	4.05	0.20	$= 97.20 \text{ m}^3$
	6	30	4.06	0.20	$= 146.16 \text{ m}^3$
	8	30	4.05	0.20	$= 194.40 \text{ m}^3$
	5	30	4.06	0.20	$= 121.80 \text{ m}^3$
	6	30	4.05	0.20	$= 145.80 \text{ m}^3$
			Total	0.20	$= 1872.66 \text{ m}^3$
SK	27.04.2023				
SE					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	I	B	D	
	OB	vide TMB, p-1			
42 Nos	@ Rs 2658.94	each			
				= Rs	111671.00
Item (2)	clearing and grubbing				
2	road land - do - -				
	OB	vide TMB, p-1			
1.74 Hec	@ Rs 52970.33	/Hec			
				= Rs	92168.00
Item (3)	Construction of				
6	Granular sub base				
	- - GSB Gr-1 - -				
	OB	vide TMB, p-2			
1872.66 m ³	@ Rs 3093.22	/m ³			
				= Rs	5773823.00
				Total Amt	Rs 5977662.00
	Add	12% GST	Rs		717319.00
		1% LC	Rs		59777.00
		Sr fee =	Rs		250000.00
		Gross Amt	Rs		7004758.00
		Less 1.58% below	Rs		110675.00
		Net payable	Rs		6894083.00
	SW	27.04.23			
	J.E				

Continuation