


उम्मीद किया जाता है कि इस मापी
पुस्त में कुल १०० पृष्ठ है
श्री राधे मोहन सहायक अभियंता
काराकार के नाम से निर्गत किया जाता
है।


Executive Engineer
Road Work Division Sasaram-2


Reissued to श्री Santosh Kumar
Chaubey JE/Karakat.
02/01/2023

Sch. XLV - Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 1241

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	at the commencement				
FIRST AND FINAL BILL					
Name of the work:					
Taheto Kaima PHGS Road to					
Dhawani Tola					
Agreement No: RWD/SSM-2/NHGS					
-70 / 2021-22					
Agency : Prabhakar Kumar					
Singh					

Date of start of work: 25-11-2021

Date of completion

(As per agreement): 24.05-2022

Actual date of completion:

MEASUREMENT

Item No- 1/1 (a)

Providing and fixing North's benchmark

1 No

Item No- 2/1 (b)

Providing and fixing ref. pillar

Continuation

1 No.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
Item No- 1/1 (a)					
Construction of reference and working bench mark $\rightarrow$ T/S					
From T.M.B. page no -					
					Qty = 1 Nos
					@ Rs. 3491.87/m
					= Rs. 3492.00
Item No- 2/1 (b)					
Construction of reference pillar					
From T.M.B. page no -					
					Qty = 1 Nos
					@ Rs. 1595.23/m
					= Rs. 1595.00
Item No- 3/2					
Clearing and grubbing road land					
From T.M.B. page no -					
					Qty = 0.19 H
					@ Rs. 53879.81/H
					= Rs. 10237.00
Item No- 4/3					
Box cutting					
From T.M.B. page no -					
					Qty = 44.25 m ³
					@ Rs. 75.61/m ³
					= Rs. 3346.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No- 5/4					
Construction of embankment					
From T.A.B. page no -					26.55
					28.55
					Qty = (236.55 m^3)
					@ Rs. 26.71/m ³
					= Rs. (6318.00)
Item No- 5/5					
Construction of embankment					
From T.A.B. page no -					
					Qty = 791.41 m^3
					@ Rs. 195.42/m ³
					= Rs. 150700.00
Item No- 7/6					
Construction of sub-grade and					
earthwork Shallow					7.5
From T.A.B. page no -					
					Qty = 74.12 m^3
					@ Rs. 192.10/m ³
					= Rs. 14238.00
Item No- 8/7					
Construction of G.S.B.					
From T.A.B. page no -					
					Qty = 55.09 m^3
					@ Rs. 2368.71 m^3
					= Rs. 130492.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 9/8					
Providing layers spreading and compacting					
WB M - III					
From T.P. B.					
page no -					
					Qty = 16.92 m ³
					@ Rs 3587.07/m ³
					= Rs. 60693.00
Item No - 10/9					
Construction of C.C. pavement					
From T.R. P.					
page no -					
					Qty = 180.53 m ³
					@ Rs. 6362.48/m ³
					= Rs. 1148619.00
Item No - 17/10					
Providing Road shouldering					
From T.R. B.					
page no -					
					Qty = 0.00
					147.50 m²
					@ Rs. 460.09/m ²
					= Rs. 67883.00
					0.00
Item No - 12/11(a)					
Providing and fixing Kerb Stone					
From T.M.B.					
page no -					
					Qty = 2 m ⁰
					@ Rs. 1976.23/m ⁰
					= Rs. 3952.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 13 / 12 (b)					
Boundary P.F.					no in station
From T.M.B.					page no -
					Qty = 1 No
					@ R. 558.43 / No
					= R. 558.00
					00.
Item No - 14 / 13					
P.C.F. typical					informatory head
From T.M.B.					page no -
					Qty = 4 Each
					@ R. 9511.00
					= R. 38044.00
Item No - 15 / 12					
P.C.F. boundary					pillar
From T.M.B.					page no -
					Qty = 8 Nos
					@ R. 486.24 / No
					= R. 3890.00
Item No - 16 / 15 (a)					
P.C.F.					600 mm square lateral / triangle
From T.M.B.					page no -
					Qty = 2 Nos
					@ R. 360.23 / No
					2 R. 7204.60

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No- 17/16					
P & F 600 mm circular sign					
From T.M.B. page no -					
				Qty = 2 No	
				@ R. 4702.41/No	
				= R. 9405.00	
Item No- 18/16					
Read marking - cc surface					
From T.M.B. page no -					
				Qty = 59.00 m ²	
				@ R. 811.13/m ²	
				= R. 47857.00	
Item No- 19/17					
E/W in excavation - Tls					
From T.M.B. page no -					
				Qty = 15.66 m ³	
				@ R. 289.94/m ³	
				= R. 4447.00	
Item No- 20/18					
Roofing P.C.					
From T.M.B. page no -					
				Qty = 185 m ³	
				@ R. 4539.30/m ³	
				= R. 12937.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-21/19					
Boiling PCC m-20					
From T.A.B. page no-					
					Qty = 15.17m ³
					@ R. 5300.32/m ³
					= R. 80466.00
Item No-22/20					
Painting of parapet walls					
From T.A.B. page no-					
					Qty = 12.48m ²
					@ R. 101.61/m ²
					= R. 1268.00
Item No-23/21					
P 4 L 600 mm dia. Hanu pipe					
From T.A.B. page no-					
					Qty = 7.50m
					@ R. 2086.99/m
					= R. 15652.00
Item No-24/22					
P 4 L 300 mm dia. Plumber pipe					
From T.A.B. page no-					
					Qty = 7.50m
					@ R. 913.85/m

Continuation

= 6854.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no - 25/23					
Disbanding old structures - PCC					
From T.A. B. page no -					
					Qty - 0.60 m ³
					@ R. 502.88/m ³
					= R. 302.00
Item no - 26/24					
Disbanding old structures - B/N					
From T.A. B. page no -					
					Qty = 17.32 m ³
					@ R. 257.67/m ³
					= R. 4452.00
Item no - 27/25					
Disbanding - Remains W/P					
From T.A. B. page no -					
					Qty = T-Solm
					@ R. 184.27/m
					= R. 1382.00
					R. 1835872.00
					1762408.00
Add C.S.T @ 12%					= R. 22305.00
Add C.C @ 1%					= R. 211488.00
Add S.F.					= R. 17624.00
					34328.00
					2025848.00
					R. 2108864.00
Less for below @ 0%					= R. 0.00
					R. 2108864.00
					2025848.00

Item
20-03-2023
J.E.

Continuation
20-03-23
A.E.

C.P.
21/03/23