

mmcsy (S.C)

MMGSY - LO 44 to Rani Abbaa Shanahri-0.886

Ag.No-103 S.B.D 2020-2021

Shedule XLV Form No. 134.

Shonghati

DIVISION

Moharba

SUB-DIVISION

Agency. Nirantan Singh

Measurement Book

MB-1331

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of Work: - Construction of					
Road from L.O. 44 TO					
Ranidakar Phamhari					
Under M.M. & S. (S.C.)					
Name of Contractor: - Haranjan Singh					
at - Rajpur, Aharajyaband					
Agreement No - 103/SBD/2020-21					
Date of work start - 05/03/2021					
Date of Completion - 04/03/2022					
Date of Actual Completion - 10/02/2023					

(1/1)	Construction of Bench				
	Mark & reference				
	Pillars - do do - all				
	Completed by.				
	29 x 30 x 80		=	870.0 m	
	1 x 16		=	16.0 m	
				886.0 m	
			=	0.886 km	
(2/2)	Construction of Reference				
	Pillars - do do - all - 80				
	29 x 30		=	870.0 m	
	1 x 16		=	16.0 m	
				886.0 m	

Continuation

= 0.886 km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of work					
(1/1) (on site vide IMP)					
Construction of Bench					
Mark & reference					
Pillar - do - do - all					
Complete job					
Item No. - (1) Page No. - (11)					
= 0.886 km					
@ Rs 4749.23/km - Rs 4208 =					
(2/2) Construction of reference					
Pillar/Burpees - do					
do - all complete job					
Page No. - (11) Item No. (2/2)					
0.886 km					
@ Rs 3066.67/km = 2717 =					
(3/3) Clearing & grubbing					
of Road level - do.					
do all complete job					
Page No. - (12) Item No. (3/3)					
0.6202 Hec @ Rs 51165.25/Ha - 31733 =					
(4/4) Construction of sub-					
grade least than shoulder					
do do - all complete job					
Page No. - (12) Item No. (4/4)					
2756.43 m ³					
@ Rs 198.57/m ³ - Rs 54734 =					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23/25)	6.00mm x 50mm or				
	rectangular - do				
	do - all complete with				
	Page No. - (18) Item No. (23/25)				
	3.41M ² @ Rs 4624.52 each Rs 13903 =				
(24/26)	900mm side octagon				
	do do - all complete with				
	Page No. - (18) Item No. (24/26)				
	2.16M ² @ Rs 8188.53 each				
					Rs 16377 =
(25/27)	powdery and				
	laminar at				
	hit applied themo-				
	plastic material -				
	do do - all complete				
	Sub.				
	Page No. - (19) Item No. (25/27)				
	177.20M ² @ Rs 736.20/m ² Rs 130419 =				
(26/13)	Painting two coats				
	on new concrete surface				
	do do - all complete with				
	Page No. - (20) Item No. 26/13				
	66.46M ² @ Rs 97.18/m ²				
					= Rs 6507 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27)	Construction of embankment with approved material obtained from borrow pits do do - all complete (Lead up to 1000 m)				
	Page No. (27) Item No. (27/a)				
	668.1 m ³				
	@ Rs 190.22/m ³ - Rs 127094.00				127094.00
					Rs 127094.00
(28)	Construction of embankment with approved material obtained from borrow pits do do - all complete (Lead up to 1000 m)				
	Page No. (28) Item No. (28/a)				
	1558.99 m ³				
	@ Rs 154.39/m ³ - Rs 240699.00				240699.00
					Rs 5101738.00
	Add 12% GST @ Rs 612208.20				612208.20
	Add 1% Labour Allow @ Rs 51017.00				51017.00
	Add Supervisory Fee @ Rs 72746.00				72746.00
					Rs 5837709.00
	Less 23.20% as per agreement @ Rs 1354348.00				1354348.00
					Rs 4483361.00
	Less previous payment @ Rs 2756999.20				2756999.20
					1726362.20

Continuation

 17/2/23
 10-2-23
 A-5