


Stn m A/c 15/11

35

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work - Const of road from					
PMGSY Urlaha Bajranbali mandir					
to Mandal tola talu.					
Agency - Mukesh Kumar.					
Agr. No - 230/SAB/PMGSY/2021-22					
date of Commencement - 29.07.2022					
date of Completion - 28-07.2022					
Date of actual Completion - 31.03.23					
Further Measurement 205					
					
9/05/23					
PE					
Abstract of Cost					
① P.V & fixing WBM piker					
0.875 km (Q.V.M.B P-28)					
@Rs 37551.88/km — Rs 32858/-					
② cleaning and Grubbing					
road land.					
0.31 Ha (Q.V.M.B P-28)					
@Rs 52970.33/Ha — Rs. 16209/-					
③ Const. of Embankment					
lead upto 1000 m					
597.80 m ³ (Q.V.M.B P-28)					
@Rs 190.57/m ³ — Rs 113922/-					
					Rs 162989/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32/39) P/R R/c pipe NP3 for Culvert					
7.50 m (A.V. TMB P-32)					
@ R. 3555.102/m					R. 26663/-
(33/40) R/c on parapet wall					
20.64 m ² (A.V. TMB P-33)					
@ R. 100.76/m ²					R. 2079
					R. 6516957/-
CST 12%					R. 782035/-
L.C 1%					R. 65169/-
S.free					R. 91237/-
					R. 7455398/-
Less 0.05% below					R. 3728/-
					R. 7451670/-
Less previous payment					R. 4499952/-
					R. 2951718/-
Done 09/05/23 JE					
Done 19/5/23 AE					