

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5 th on A/c Bill				
N/w:	Const ⁿ of Road from Bathnaha chadav Tola to modi Tola under (Munisc).				
Agency:	Avadeeth kumar				
Agg No:	66 SRD of 2020-21				
D.O.W:	29.12.2020				
D.O.C:	28.12.2021				
Actual D.O.C:	28.03.2022				
Date of Entry:	24.04.23				
	Measurement Details				
	Further measurement				
	NIL				

~~24/4-23~~
24/4-23

Abstract of Cost

(1) cleaning and grubbing..

Qty vide TMB-P-27

0.903 Hec @ Rs. 52966.72/Hec-Rs. 47829.00

(2) setting of Pillars..

(i) Benchmark Pillars..

Qty vide TMB-P-27

3.00 Nos @ Rs. 3956.64/E — Rs. 11870.00

(ii) Ref. Pillars..

Qty vide TMB-P-28

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4.00 Nos @ Rs 6803.92/E - RS. 27216.00					
(iv) 600 mm x 450 mm - 					
Qty vide TMB-P-30					
4.00 Nos @ Rs. 4778.84/E - RS. 19114.00					
(v) 900 mm Side octa. -					
Qty vide TMB-P-30					
2.00 Nos @ Rs. 8655.64/E - RS. 17311.00					
(18) Planting of trees -					
Qty vide TMB-P-30					
250.00 Nos @ Rs 844.36/E - RS. 211090.00					
(19) Road marking -					
Qty vide TMB-P-30					
309.00 m ² @ Rs. 721.90/m ² - RS. 223068.10					

(20) Const ⁿ of embankment -					
Length upto 100m -					
Qty vide TMB-P-30					
236.18 m ³ @ Rs. 142.26/m ³ - RS. 33599.00					
				RS. 13624.939.00	
Add Gst (2%) - (+)				RS. 16349.93.00	
Add L.Cen (1%) - (+)				RS. 13624.9.00	
Add S.Ree (10%) - (+)				RS. 11427.6.00	
				RS. 155104.57.00	
Less (0.50%) - (-)				RS. 775.52.00	
				RS. 154329.05.00	
Less previous part - (-)				RS. 13932.97.50	
				RS. 149993.07.50	

24 Continuation