

MMGSY (CC)

M.B.No- 451

20-21

*Bani Paikant Santoshi mata to Paikant
Paschim Tala*

Schedule XLY Form No. 134.

DIVISION: Gogri

DIVISION

Sub. Division: Gogri

SUB-DIVISION

maa Vishnavi Developers

M.B.No-451

Measurement Book

Maa Baisnavi

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of work:-	Condn of sand/soil Bari				
Paikant:-	Santoshingadi to Paikant-Inshi				to
Name of Agency:-	Maa Varishnavi Developers				
Agreement No:-	19/SBD/2020-2021				
Stipulated date of start of work:-	6/6/2021				
Stipulated date of completion:-	5/8/2021				
Act date of completion:-	30/12/22				
Further measurement N/L:-					
	 24/04/2023 S.B.				 24/4/23 A.B.
Abstract of work:-					

Abstract of work.

- ① ~~6.2~~ Providing & fixing of hyphen
M.Mary board do-do.
Nos vide T.M.B.R-76 - 7 Nos.
@ Rs. 89/12 = 75/ Nos. — Rs. 62417 =
- ② ~~6.3~~ Clearing and grubbing
road land by manual means
Area vide T.M.B.R-76 - 2.0615 Hect
@ Rs. 51137 = 76/ Hect — Rs. 105412 =
- ③ ~~6.4~~ Cost of embankment with
material obtained from borrow pit -
Qty vide T.M.B.R-76 - 1579.559 m³
@ Rs. 150 = 38/ m³ — Rs. 237539 =
- ④ ~~6.5~~ Cost of subgrade & earthwork
shoulder.
Qty vide T.M.B.R-77 - 8451.60
@ Rs. 176 = 31/ m³ — Rs. 1492383 =

CP
Hence
11/5/2023
EE