

MMGSY. (U.B.)

64

Schedule XLV-Form No. 134

31/3 - Kota toll to Babhan toll

Agenda: - D.B. Construction,

R.W.D. Works

DIVISION

Kishangang - 1

R.W.D. Works

SUB-DIVISION

Jerhagachh

3316

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Kota to Babhan					
Toli in Terhaganella					
block under Mmasy (WB)					
Agency - D.B. Construction,					
Bhagpur.					
Ag. No. - 11/Mmasy/MBD/2021-22					
Package No. - Mmasy WB-19					
Kidhanganj-1-10					
St. of start - 29/05/21					
St. of Comp. - 28/05/22					
Record entry					
① Const. of G.S.B. Grd					
as per E/I					
for base cutting.					
$2 \times 9 \times 30.0m \times 0.375m \times 0.10m = 20.25m^3$					
$2 \times 1 \times 20.0m \times 0.375m \times 0.10m$					
					$= 1.50m^3$
$1 \times 15.0m \times 2.20m \times 0.10m =$					$3.30m^3$
$1 \times 2.65m \times 1.66m \times 0.10m =$					$0.44m^3$
Total =					$25.49m^3$

Abstract of cost

Sch. XLV—Form No. 134

48

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) P/E of working BM vide TMB P-35 = 2.630 km @ Rs. 4122.31/ km ————— Rs. 10842 =					
2/2) P/E of Ref. pillar vide TMB P-35 = 2.627 km @ Rs. 1900.35 /km ————— Rs. 4998 =					
3/3) clearing & grubbing rd. land vide TMB P-35 = 0.59 Hect. @ Rs. 49496.70/Hect. ————— Rs. 29203 =					
4/8) const. of embank- ment lead up to 100m vide TMB P-35 = 89.47 m ³ @ Rs. 175.32/m ³ ————— Rs. 15686 =					
5/9) Const. of embankment — lead up to 100m. vide TMB P-35 = 969.23 m ³ @ Rs. 141.39/m ³ ————— Rs. 137039 =					
6/7) P/E side box cutting excavation vide TMB P-35 = 24.75 m ³ @ Rs. 76.89/m ³ ————— Rs. 1903 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
39 24) P/F of Rectangular sign board, width- 42 = 4 nos. @ B. 4595.70 / no. Rs. 18384 =					
40 25) P/F of front of Octagon sign board width 42 = 2 4 nos. @ B. 8922.42/no Rs. 35690 =					
Total = 1,81,57,339 = 00					
Total = Rs. 2,39,79,163 = 00					
Add 12% GST (+) Rs. 28,78,881 = 00					
Add 1% L. cess (+) Rs. 2,39,722 = 00					
Total = 2,05,17,793 = 00					
Less prev. paid = (-) Rs. 1,89,04,656 = 00					
Net Rs. = Rs. 16,13,137 = 00					
R.D. 05/05/23					
J.E.					
					10.05.2023 AV