

MMGSY (C.B.)

Schedule XLV-Form No. 134

ਮਿਸ: - ਕਾਧੀ ਸੇਵਾ ਤੋਂ ਖ਼ਾਸਤਾ .

Agency: - D. B Construction .

R. W. D. Works

DIVISION

Kishangarh-1

R. W. D. Works

SUB-DIVISION

Tehragachh .

3317

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Kams road to Kharra					
in Terhagachh block					
under Mmasy (WB)					
Agency: - D. B. Construction					
Shopur.					
Ag. No. 11/Mmasy/MBD/2021-22					
St. of start - 29/05/2021					
St. of completion - 28/05/2022					

Accounting
 ① Const. of G.I.R. Grid
 as per e/s
 For -
 $2 \times 5.20 \times 1.69 \times 0.10 = 1.75 \text{ m}$

② e/s in excavation
 in box cutting as
 per e/s

$$2 \times 8 \times 30.0 \times 0.375 \times 0.100 \text{ m} = 24.75 \text{ m}$$

$$2 \times 1 \times 10.0 \times 0.375 \times 0.100 \text{ m} = 0.75 \text{ m}$$

$$\text{Total} = 18.75 \text{ m}$$

Cont. J.E.
 31/03/20

Abstract of Cost

46

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) P/R of working BM vide TMR P-32 = 2.0m @ Rs. 4117.20/km B. 8234=00					
2) P/R Ref. pillar vide TMR P-32 = 2.0m @ Rs. 1897.73/km B. 3795=00					
3) clearing & grubbing road land, vide TMR P-32 = 0.438 Hect. @ Rs. 49496.70/Hect. B. 21679=					
4) Cost of embankment obtained from borrow pit vide TMR P-32 = 99.04 m ³ @ Rs. 175.32/m ³ B. 17363=00					
5) Cost of embankment with material obtained from borrow pit vide TMR P-32 = 605.47 m ³ @ Rs. 141.39/m ³ B. 85607=00					
6) Cost of Bar cutting excavation vide TMR P-39 218.75 m ³ @ Rs. 76.89/m ³ B. 1442=					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. Rs. 1,42,23,148=00
Add 12% GST — (+)					Rs. 17,06,778=
Add 1% L. cen — (+)					Rs. 14,22,31=00
					Total = Rs. 1,60,72,1572=00
					less prev. paid = (-) Rs. 1,21,13,276=00
					Net pay Rs. 39,58,881=00
R.D.	08/05/2023				
J.C.					10 ⁴ 05.2023 AV