

Kathalbari Champur to L.O.F.F. MMGSY(SC)

Schedule XLV-Form No. 134

R.M.D. WORKS

DIVISION

KISHANBANDU-1

R.M.D. WORKS

SUB-DIVISION

KOCHADHANANI

3312

MEASUREMENT BOOK

SALIK MANZER

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
N/W— Kathalwari chainpur to L077 in Kochadhaman Block under Mmbisy agency— Salik manzes, Kishangari agreement No— 13/MMBISY/SBD/2021-22 date of commencement— 16-06-2021 date of completion— 15-03-2022					
2) providing prime coat					
SS-2 ——— all complete					
ch 0.0m to 250M					
8x 30.0x 3.75 avg				= 900.0m ²	
1x 10.0x 3.75 avg				= 37.50m ²	
ch- 250M to 421M					
Existing pcc (constructed by other head)					
ch- 421.0M to 621.0m					
6x 30.0x 3.75 avg				= 675.0m ²	
1x 20.0x 3.75 avg				= 75.0m ²	
ch- 621.0M to 664M					
Earthwork (Land Private)					
ch 664.0M to 767.0M					
3x 30.0x 3.60 avg				= 324.0m ²	
1x 10.0x 3.60 avg				= 36.0m ²	
gdga to Bishampur Nisandhra					
RCD ROAD					
8x 30.0x 3.75 avg				= 900.0m ²	
1x 1.0x 3.75 avg				= 3.75m ²	

Continuation

Extra widening

$$1 \times 28.50 \times \frac{0.80 + 0.50}{2} = 18.52m^2$$

$$1 \times 18.30 \times \frac{0.70 + 0.50}{2} = 10.98m^2$$

2980.75m²

W. J. E.

11.03.2023

J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1) const of Reference Slab work 1.0					
B.M. - - - all complete					
V-TMB PN- 6					
0.787 km @ RS 3501 = 26 / km RS					2755=00
2) construction of Reference 2.0					
pilers - - - all complete					
Vide TMB item (2) PN- 6					
0.787 km @ RS 1629 = 19 / km RS					1282=00
3) clearing & grubbing Road 0					
land - - - all complete					
Vide TMB item (3) PN- 6					
0.240 Ha @ RS 52962 = 05 / Ha RS					12711=00
4) construction of Embankment 4.0					
Lead 1000 m - - all complete					
Vide TMB item (4) PN- 6					
390.28 m ³ @ RS 177 = 02 / m ³ RS					69087=00
5) construction of Embankment 5.0					
Lead 100 m - - all complete					
Vide TMB item (5) PN- 6					
260.19 m ³ @ RS 152 = 00 / m ³ RS					39549=00
6) construction of Subgrades 6.0					
Earthen shoulder - - all complete					
Vide TMB item (6) PN- 6					
1558.05 m ² @ RS 190 = 07 / m ² RS					296139=00
					20 RS 421523=00
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.FRS	4984186=00
(31) As of Rem - Refractive 31.0 600mm x 450mm Rectangular place signboards on complete vide TMB item (15) PN-13 3.0 Nos @ RS 4343=06/each RS					13029=00
(32) planting of tree & their 33.0 maintenance for one years - all complete vide TMB item (16) PN-13 75.0 Nos @ RS 799=08/each RS					59931=00
(33) providing & laying boulder 17.0 Apron for bed protection - - - all complete vide TMB item (18) PN-14 86.94 m ³ @ RS 2860=74/m ³ RS					248713=00
					RS 5305859=00
Add GST 12.0.1.				(H) RS	636703=00
Add LABOUR CHGS 1.0.1.				(T) RS	53059=00
seigniorage fee				(R) RS	99837=00
					RS 6095458=00
less 1.05% below as per Agg				RS	64002=00
					RS 6031456=00
less previous bill				(C) RS	2865993=00
					RS 3165463=00
W. Jeyaraj 13.03.2023 JE					