

અલ્ટર પમસ્યેય અલ્ટર-દોર ઇ વાપરાવર દોર

Schedule XLV - Form No. 134

અલ્ટર કાચ ને અલ્ટર કાચ યાસર વિગદેક
DIVISION

અલ્ટર યાસર અલ્ટર

SUB-DIVISION

MEASUREMENT BOOK-1289

Printed at - Soni Printers, Chandrak Chowk, Muz.

Audhesh Kumar

प्रमाणित किया जाता है कि इस मापी
पुस्त में मशीन द्वारा प्रत्यक्ष
विवाद आ एक से सो पुस्त अंकित
है जो श्री विष्णु जी आन्नासदयक
अभियन्ता तिरियानी के नाम नवीन
किया जाता है

Chola
27/5/22

Executive Engineer
R.W.D. (W) Div., Sheela

Amr
27/5/22

Schedule XLV - Form No. 134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

No.

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd On A/C Bill: ———					
(1) Nil: ———					
constr. and Maintn. of road from Ladaura Mallah Tola PMGSY road to Ladaura Pgsan Tola Reo road.					
(2) Agency: ———					
Akshayesh Kr. Singh					
(3) Agg. No. ———					
SD/PMGSY Gen					
21/2021-22.					
(4) Date of Start ———					
23.03.22.					
(5) Actual date of completion ———					
In Progress.					

Record-measurement

Nil.					
(1) Nil.					
Br. hut road					
25-04-2023					
AE					

ABSTRACT OF COST

(1/2) P/E BM Pillars.					
Qty VIMB. P. — (17) = 2 Nos					
@ RS 4015 Each = RS 8030					
(2/3) P/E ref. Pillars.					
Qty. VIMB. P. — (17) = 6 Nos.					
@ RS 1845 Each = RS 11070					
(3/4) Clean. and Grabbing					
Qty VIMB. P. — (17) = 1.1 H.					
@ RS 52970.33/H. = RS 58267.					
(4/5) Exc. For roadway in Soil.					
Qty. VIMB. P. — (17) = 30 m ³ .					
@ RS 158.75/m ³ = RS 11619.					
(5/6) Constr. of Embk.					
Qty. VIMB. P. — (17) = 92.25 m ³ .					
@ RS 26.78/m ³ = RS 2470					

Continuation

Schedule XLV-FORM No. 134

21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(67) constn. of EMK.					
Qty. VIMB. P. (17) =					2212.84 m ³
@ R8 143.31/m ³					= R8 317122.
(78) constn. of EMK.					
Qty. VIMB. P. (17) =					553.21 m ³
@ R8 190.63/m ³					= R8 105458
(89) constn. of Sub gr.					
Qty. VIMB. P. (17) =					681.40 m ³
@ R8 192.04/m ³					= R8 130856.
(910) constn. of GSD & I.					
Qty. VIMB. P. (17) =					691.965 m ³
@ R8 3016.58/m ³					= R8 2087368
(1011) P.V. WBM Gr-III					
Qty. VIMB. P. (18) =					227.70 m ³

@ R8 3654.47/m³ = R8 832123.

(1115) constn. of pcc p.vimbo
Qty. VIMB. P. (18) = 240 m³.
@ R8 7172.08/m³ = R8 1721299

Total = R8 5285682.

Add GST+LC @ 15% = R8 687139.

SF @ 10% = R8 181852.

Grand Total = R8 6054673.00

(-) Prev. Bill = R8 1819420.00

Net Bill = R8 4235253.00


Rs 4235253.00

Rs 4235253.00

Brbhubhond

25-04-2023

AC


25.04.2023
JF.

25.04.2023
B. Kumar

Continuation