

वर्ष का नाम:- ममउडय:- निर्मा अंठाडा एवान है
नय किञ्ची अल पल्य कान्य निर्माणि

Measurement Book

Schedule XLV-Form No. 134

कार्यपत्रक अभियान

समीक्षा कार्य विभाग

कार्य प्रगति नरकटियानां

DIVISION

मालाड:- पनपरिमा



SUB-DIVISION

M.B.No:- 1300/2020-21

4th A/C Bill & Final Bill

37

Sch. XLV-Form No. 134

Sch. XLV-I Form No. 10					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const. of road from near					
Bhangha Ashan to Nand Kishore Ray.					
Agency: M/S Chandramohan Ojha.					
Agreement Nos: 79/2020-21.					
Date of start: 13-05-20.					
Date of completion: 12-05-21.					
Actual date of completion: 09-05-21.					
Work done					
Further work done is nil					
since previous Bill.					
				 06/05/23	

Abstract of cost

(1) Const. of working benchmark - do -					
2.73 Km vide T.M.B.P - 16					
@RS. 10340.65/km — RS. 28,230.00					
(2) Const. of reference pillar - do -					
2.73 Km vide T.M.B.P - 16					
@RS. 10594.27/km — RS. 28,922.00					
(3) Clearing & grubbing road land - do -					
0.82 Hect. vide T.M.B.P - 16					
@RS. 51133.76/Hect. — RS. 41,930.00					
(4) Const. of emb. lead 1000 m - do -					
882.153 m ³ vide T.M.B.P - 16					
@RS. 174.94/m ³ — RS. 154324.00					
(5) Const. of subgrade & E shoulder - do -					
7351.62 m ³ vide T.M.B.P - 16					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ RS. 176.58/m ³ —————					RS. 1 2,98,149.00
6/6 Const. of emb. lead 100m — do —					
2058.356 m ³ vide T.M.B.P. — 16					
@ RS. 58.70/m ³ —————					RS. 1,20,825.00
7/7 Excavation Of roadway Box cutting — do —					
97.245 m ³ vide T.M.B.P. — 17					
@ RS. 74.16/m ³ —————					RS. 2,762.00
8/8 Laying Brick Soling on Subgrade — do —					
254.25 m ² vide T.M.B.P. — 17					
@ RS. 472.43/m ² —————					RS. 1,20,115.00
9/9 Const. of G.S. B Gr. I — do —					
2002.099 m ³ vide P — 17					
@ RS. 2897.14/m ³ —————					RS. 58,00,361.00
10/10 P/V, laying WBM Gr. III — do —					
788.906 m ³ vide T.M.B.P. — 17					
@ RS. 3607.29/m ³ —————					RS. 28,45,813.00
11/11 P/V & applying primer coat (SS-1) — do —					
9235.24 m ² vide T.M.B.P. — 17					
@ RS. 44.67/m ² —————					RS. 4,12,538.00
12/12 P/V & applying tack coat (RS-1) — do —					
9235.24 m ² vide T.M.B.P. — 17					
@ RS. 15.19/m ² —————					RS. 1,40,283.00
13/13 P/V & laying m.s.s — do —					
9235.24 m ² vide T.M.B.P. — 18					
@ RS. 217.55/m ² —————					RS. 20,27,597.00
14/14 Const. of PCC m-25 grade — do —					
207.41 m ³ vide T.M.B.P. — 18					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ RS. 7079.65/m ³ — RS. 1468390.00					
15/16 R.C.C m-15 grade K.m post — do —					
3 No. vide T.m.B p-18					
@ RS. 2495.16/each — RS. 7305.00					
16/17 R.C.C m-15 grade 200m post — do —					
11 No. vide T.m.B p-18					
@ RS. 629.30/each — RS. 6922.00					
17/18 R.C.C - m-15 grade boundary pillar — do —					
48 No. vide T.m.B p-18					
@ RS. 508.35/each — RS. 24401.00					
18/19 providing two coat painting — do —					
133.92 m ² vide T.m.B p-18					
@ RS. 97.96/m ² — RS. 13119.00					
19/18 P/V & applying 2 coat water based — do —					
67.80 m ² vide T.m.B p-19					
@ RS. 90.98/m ² — RS. 6168.00					
20/21 P/V Road marking — do —					
546 m ² vide T.m.B p-19					
@ RS. 735.44/m ² — RS. 401550.00					
21/23 P/V & fixing mm GSY sign board — do —					
02 No. vide T.m.B p-19					
@ RS. 11454.47/each — RS. 22909.00					
22/24 P/V & fixing maintenance board — do —					
02 No. vide T.m.B p-19					
@ RS. 11454.47/each — RS. 22909.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23/25 P/V & fixing triangular board — do — 24 NO. vide T.M.B.P — 19 @RS. 3521.09 / each — RS. 84506.00					
24/27 P/V & fixing rectangular — do — 02 NO. vide T.M.B.P — 20 @RS. 4168.10 / each — RS. 8336.00					
25/28 P/V & fixing octagon — do — 02 NO. vide T.M.B.P — 20 @RS. 8124.95 / each — RS. 16250.00					
26/29 P/V, laying 300 mm dia RCC — do — 60.00 m vide T.M.B.P — 20 @RS. 709.90 — RS. 42594.00					
27/30 Planting of trees & maintenance — do — 240 NO. vide T.M.B.P — (20) @RS. 819.92 / each — RS. 196781.00					
28/31 E/W excavation for foundation — do — 47.46 m ³ vide T.M.B.P — 20 @RS. 269.32 / m ³ — RS. 12782.00					
29/32 Sand filling in foundation — do — 4.158 m ³ vide T.M.B.P — 20 @RS. 400.59 / m ³ — RS. 1666.00					
30/34 Prov. P.C.C m-25 in open foundation — do — 2.70 m ³ vide T.M.B.P — 20 @RS. 5921.01 / m ³ — RS. 15987.00					
31/39 P/V R.C.C m-25 in BOX Cell — do — 43.92 m ³ vide T.M.B.P — 20 @RS. 7418.36 / m ³ — RS. 325814.00					

Continuation

Continuation