

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, उदाकिशुनगंज

पत्रांक.....662.....उदाकिशुनगंज, दिनांक.....16.05.....2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल-उदाकिशुनगंज ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह- सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय :- MMGSY Sc योजना से संबंधित कार्यों के भुगतान हेतु आवंटन उपलब्ध कराने के संबंध में ।

महाशय,

उपर्युक्त विषयक संबंध में कहना है, कि ग्रामीण कार्य विभाग, कार्य प्रमण्डल उदाकिशुनगंज में **MMGSY Sc** योजनान्तर्गत किये गये कार्यों के भुगतान हेतु विहित प्रपत्र में अधियाचना पत्र तैयार कर समर्पित किया जाता है।

अतः अनुरोध है, कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय, ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त विहित प्रपत्र में।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्यप्रमण्डल उदाकिशुनगंज।

16.05.2023

OFFICE OF THE EXECUTIVE ENGINEER, RWD, WORKS DIVISION, UDAKISHUNGANJ
Format for Requisition of Allotment under MNGSY SC (PROGRAM FUND) for the Month of May 2023
Name of Division:- R.W.D. Works Division, UdaKishunganj
Name of Circle:- R.W.D. Work Circle, Madhepura

SN.	Year	Name of Road	Name of Agency	Agreement			Fund allocation	Total Expenditure (in Lakh)	Value of work as per Measurement (in Lakh)	Current Demand (in lakh)	Remarks
				Agreement No.	Main works (in Lakh)	Maintenance (in Lakh)					
1	2	3	4	5	6	7	8	9	10	11	12
1	2019-20	REO Road to Kalyanpatti	VIKAS KUMAR	37SBD/2020-21	66.53636	8.00112	49.55354	49.55354	56.01383	6.46029	Completed
2	2020-21	Purani PWD sadak to PMGSY sadak tak via Nathan Mandal tola	Rajesh Ranjay Construction (Prop.- Ranjay Raj)	36SBD/2022-23	56.57519	4.25072	0	0	54.79098	54.79098	Completed
3	2017-18	Atthgama basa RWD road to Bhawanipur basa	CHANDAN KUMAR SINGH	52SBD/2018-19	126.44180	6.67998	107.93668	107.93668	125.14075	17.20407	BT Comp.
4	2017-18	NH 106 to terasi village , Yetaji .bhaluwahi gaudhiyari road	M/S ANIRUDH SARASWATI CONSTRUCTION M/S ANIRUDH SARASWATI CONSTRUCTION	06SBD/2019-20	332.69633	17.03474	237.17659	237.17659	245.13204	7.95545	
5	2019-20	pakorlya to fitehpur	M/S ANIRUDH SARASWATI CONSTRUCTION	23SBD/2021-22	163.58154	16.82296	56.15741	56.15741	92.01020	35.85279	
6	2020-21	Majaura to Mohindh Tola	Balaji Purnea InfraTech And Developers Private Limited	05SBD/2020-21	118.23263	12.70611	104.44131	104.44131	118.23263	13.79132	
7	2019-20	PWD Path Badhauna to Tapuaa Tola	Chandan Kumar Singh	35SBD/2021-22	51.43694	5.04670	47.66808	47.66808	50.71074	3.04266	
										139.09756	

certified that.....
01. All works have been done as per specification of estimate and Agreement.
02. All reports of laboratory test have been received and found satisfactory.
03. Works have been supervised by the Authority concerned.

D.A.O.
RWD Works Div. UdaKishunganj

Executive Engineer
RWD Works Div. UdaKishunganj

11.05.2023

Executive Engineer Rural Works Department Works Division Udakishunganj

Sl No	Name of Scheme	Sanction No.& Date with Amount (in Rs. Lacs)	Amount Received (in Rs. lac)	particulars		
1	MMGSY (SC)	Secretary-Cum- Empowered Officer BRRDA, Patna	5559.53099	Certified that Rs:-	9293.83786	Lac received Till the date in favour of E.E, RWD Work Division Udakishunganj
		CFMS Allotment vide Letter No-49 Dt-14.03.2023	3734.30687	A sum of Rs.-	9291.06300	Lac been utilized for the purpose of MMGSY (SC) Scheme as given in the margin for which it was sanctioned and that
		TOTAL	9293.83786	the balance of Rs	2.77486	Lacs remaining.

sanctioned have been duly fulfilled/have being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned. kind of checks exercised:-

- Works have been supervised by Executive Engineer
 - periodical inspection has been conducted by Executive Engineer
 - construction material have been tested.
 - Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer,
 - All other codal formalities have been observed.
3. Physical progress achieved: as per progress report.

D.A.O

Rural Works Department
Works Division Udakishunganj

Executive Engineer

Rural Works Department
Works Division Udakishunganj