

Bhikhan Ray ke gar Mahanpura to
dohar tolg (400)

Schedule XLV-Form No. 134

तिरुनेलवेली

DIVISION

महाराष्ट्र

DUMRA

SUB-DIVISION

MEASUREMENT BOOK

II

3716

ABSTRACT OF COST of land
and Final Bill
Name of Work:- Construction of
road and CD Works with Mani-
terance from Bhikharzi Raj Ke.
Gihar Madan Pur to Lohastola.
Agency - Jiten Prakash
At - Bhikharzi Raja Sarmahzi
Agreement No - SBD GO of 2021-22
DOS:- 9.12.2021
DOC - 8.12.2022.
Date of Entry - 22/1/23.
1/1. Setting out construction
of reference and marking
Continuation



Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.M. quantity vide Page - (7)	0.955 Km.				
@ RS. 4015.01/Km					RS. 3834:-
2/2. Construction of masonry on pillars and barjees vide Page - (7)	0.955 Km.				
@ RS. 1845/Km					RS. 1762:-
3/3. clearing and grading road land quantity vide Page - (7)	0.28 Hect.				
@ RS. 52970.34/Hect.					RS. 14832:-
4/4. Construction of embankment with material obtained from borrow pits with lead-1000m					
Quantity vide Page - (7)					
2046.68 m ³					RS. 190.34/m ³ RS. 389606:-
5/7. Construction of embankment with material obtained from borrow pits with lead-1000m					
Quantity vide Page - (8)					
64632 m ³					RS. 152.38/m ³ RS. 98454:-
6/8. Construction of G.S.B.					
vide Page - (8)					
583.34 m ³					RS. 2813.01/m ³ RS. 1642429:-

Continuation C.O.R.S.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Quantity vide PRRs.					
Rafe-(11), 4.0 No.					
@RS. 9130.4 each RS.					36522=
26/31. Plf of 600 mm square					
triangle vide Rafe-(11), 2.0 No					
@RS. 3050.0 each RS.					24,400=
27/32. Pooni dog and drag					
of 600 mm circular limit					
Board vide Rafe-(11), 2.0 No.					
@RS. 4684.97 each RS.					9370=
28/33. 600mm x 450mm rectangular					
School place site Board					
Vide Rafe-(11), 2.0 No.					
@RS. 4625.0 each RS.					9250=
29/34. Pooni dog and Lany.					
of Hot applied the material					
Comp 2.5mm thick. Quantity					
Vide Rafe-(12) of T.M.B.					
as per direction of					
E19. on 198.80m ²					
@RS. 725.04/m ² RS.					144138=
30/37. Planting of tree					
by the road side					
Quantity vide Rafe					
-(12) of T.M.B.					
20.0 No. @RS. 822.0 each RS.					16420=
2.0 RS.					5853319=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.R.S.	58,53,319
Add 1/- Labour cess				RS.	58,533
Add 2.8/- G.S.T.				RS.	702398
Add 10/- Sewerage rate				RS.	80988
				RS.	6695238
Less 0.11/- below				RS.	7365
				RS.	668787
Less previous Payment				RS.	276279
				RS.	392508
 22/4/23 J.E.			 22/4/23 SE	 22/4/23 O.S.	