

श्री सतीश कुमार सिंह

सचिव (गोदावरी) के नाम पर [मामूली - Head]

Schedule XLY - Form No. 134.

(Gonatal)

(पेश)

दिनांक १९, १९९१

BIHAR P.W. D.

पक्ष १

— श्री

DIVISION

SUB-DIVISION

MEASUREMENT BOOK.

(1451)

सर्वेक्षक - सतीश कुमार सिंह

[illegible]

7th on A/C Bill

name of Work:- Cmt. of road from Kharekhu
road to Dewariyan Under MMGS/C

Agency:- Sri Satish Kumar Singh.

Agreement No. 68 SBD of 2019-20

<u>Date of Work order</u> - 31.01.2020				
---	--	--	--	--

Time of Completion - 09 Month (30.10.2020)

Rate Quoted: 10% Below as per Agreement:

Add 17, Laboratory Loss as per Agreement

Add 12% G.S.T as per Agreement

Agreement Value of Cont. R.R. 5387987

Agreement value of Maintenance Rs. 3,27,486.24

Total Agreement Value: Rs 5715,473²⁴

As per DPR	Total Const. Cost	Rs.	59.754 Lakh
------------	-------------------	-----	-------------

Total main Cost - Rs.	3752 lakh
-----------------------	-----------

Contingency Charge Rs	1.344 Lakh
-----------------------	------------

Total Cost of Project ^{Contingitation} Rs. 64.850 lacs

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>ABSTRACT OF COST</u>					
clearing and grubbing road land					
vide T.M.B. Page No. 21.					
49 Hect. @ Rs. 47488 = 85/Hect. Rs. 23,270 = ∞					
removing all types of Home pipe and					
existing materials of brick masonry etc.					
vide T.M.B. Page No. 21					
2.10 RM @ Rs. 162 = 17/RM — Rs. 3649 = ∞					
cost of embankment with effluent					
material obtained from borrow pits with					
depth upto 1.50 m and a lead upto 100 m					
vide T.M.B. Page No. 21					
480.06 m ³ @ Rs. 174 = 03/m ³ — Rs. 83,545 = ∞					
cost of subgrade and earth shoulder					
vide T.M.B. Page No. 21.					
1884.48 m ³ @ Rs. 176 = 83/m ³ — Rs. 3,33,233 = ∞					
cost of G.S.B. by providing well graded material					
vide T.M.B. Page No. 22.					
622.08 m ³ @ Rs. 3157 = 16/m ³ — Rs. 19,64,006 = ∞					
cost of W.D.B.M. G.S. with some covering					
vide T.M.B. Page No. 22					
216.00 m ³ @ Rs. 4475 = 90/m ³ — Rs. 9,66,794 = ∞					
building and fixing of M.M.G.S.V. infantry					
and Citizen Information Board with 'Water'					
vide T.M.B. Page No. 22					
2.00 Nos. @ Rs. 9340 = 64 each Rs. 18,681 = ∞					
earth work in excavation for foundation of D.					
vide T.M.B. Page No. 22					
54.88 m ³ @ Rs. 273 = 45/m ³ — Rs. 15,007 = ∞					
Total — Rs. 34,08,185 = ∞					

Particulars	Details of actual measurement			Contents of area
	No.	L	B	

① Providing, laying and rolling of M.C.S.

20 mm thickness using Bituminous (S.S.)

vide T.M.R. Page No. 25

Qty. 2889.90 m² @ Rs. 258 = 64 m² = Rs. 7,47,441 = ∞

Total Rs. 47,94,168 = ∞

Add 1% labour loss (+) Rs. 47,942 = ∞

Add 12% G.S.T. (+) Rs. 5,75,300 = ∞

Total Rs. 54,17,410 = ∞

Less 10% rate reduction as per Agreement (-) Rs. 5,41,741 = ∞

Total Rs. 48,75,669 = ∞

Less provision Bill Payment Amount (-) Rs. 37,53,860 = ∞

(vide T.M.R. Page No. 20) Net Payment Rs. 11,21,809 = ∞

M. P. S. S. C. 05.11.2021

J. E. Chauhan