

HEAD - ममकसु (डि.)

Name of WORK -

शिमरी कल्ला विद्यालय से रावर खुर्जीत गफुट के घर तक पथ निर्माण एवं पॉम जर्मीन रख रखवाव कार्य।

MBD
20/21

Measurement Book

Schedule XLV-Form No. 134

Danapur

DIVISION

Name of A.E. - श्री Ramesh Kumar Singh, Bihla

SUB-DIVISION

Name of Agency - अरुण कुमार

MB No - 1406

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contacts of area
	No.	L.	B.	D.	
Name of work -					
Simri Kanga vidyalaya					
Se gahra Suljit Thakur					
ke ghar Tak					
Agency:- Arun Kumar					
Agreement No:- 11/SBD/2020-21					
				24/9/2020	
Work start Date:- 24/9/2020					

3rd and A/c Bill

Record measurement

dt of measurement - 24/10/20

(1) Construction of Benchmark and Reference pillars as per

- do - do - Job

38x30x → 1140 m

1x11 → 11 m

1151 m

= 1.151 Km

(2) clearing and grubbing road land including uprooting

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<1> Providing Const. of P.M. & Reference Pillar —do—do—Tls. Qty. Vide TMP P-(1) = 1.151 Km @ Rs 10840 = 60/Km —Rs 12,478:00					
<2> Providing clearing & grubbing Road land —do—do—Tls. Qty. Vide TMP P-(11) = 0.6454 Hect @ Rs 52998 = 20/Hect. —Rs 34,205:00					
<3> Providing Excavation For Road work—Tls. Qty. Vide TMP P-(11) = 50.10 m ³ @ Rs 75 = 57/m ³ —Rs 3786:00					
<4> Providing Const. of Embankment with approved material—Tls. For 1000 m Lead Qty. Vide TMP P-(12) = 398.55 m ³ @ Rs 222 = 60/m ³ —Rs 88,727:00					
Continuation					
Rs 1,39,196:00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<5> Providing Const. of Embankment with approved mat. - Tls. For lead 100m Qty. Vide TMB P-12 = 678.25 m³ @ Rs 185 = 15/m³ Rs 125,578 = 00					
<6> Providing Const. of Sub-grade & Earthen Shoulder - do - Tls. Qty. Vide TMB P-12 = 141.00 m³ @ Rs 220 = 60/m³ Rs 31105 = 00					
<7> Providing Const. of GSB by Providing Well graded mat. - Tls. Qty. Vide TMB P-13 = 336.922 m³ @ Rs 2968 = 43/m³ Rs 1000129 = 00					
<8> Providing laying, spreading & Compacting of WBM Gr-II - do - Tls. Qty. Vide TMB P-13 = 172.359 m³ @ Rs 3886 = 44/m³ Rs 619,863 = 00					

Continuation

D. 10 / 15 271 = Km

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9) Providing E/W in Excavation in feds. the qty. Vide TMD P-13 $= 115.56 \text{ m}^3$ $@ Rs 305 = 42/15^2$ $Rs 35294.00$					
10) Providing Cement for Plain Reinforced - T/L qty. Vide TMD P-15 $= 101.11 \text{ m}^3$ $@ Rs 5578 = 33/11^2$ $Rs 5,14,025.00$					

11) Providing s/f and placing FVSD bar Reinforced - T/L qty. Vide TMD P-14 $= 4.098 \text{ Tons}$ $@ Rs 57555 = 68/11^2$ $Rs 2,35,843.00$					
12) Providing 2 lagging H.P. - T/L qty. Vide TMD P-18 $= 27.50 \text{ m}$ $@ Rs 715 = 31/11^2$ $Rs 19,698.00$					

Continuation

Rs 28,20,751.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Providing Const. cap Un-Reinforced plain Concrete Const. - 11.5 Qty. Vide TMD P-14 = 168.64 m ³ @ Rs 6200 = 351 m ³ Rs 10,55,745.00					
(14) Providing 2 Flying MMB Unreinforced bed - 11.5 Qty. Vide TMD P-15 = 12.14					

@ Rs 9401 = 971 Each Rs 18,804.00 Rs 38,95,300.00					
Add GST-12% Rs (4) 4,67,436.00					
Add L. cer. - 1% Rs (4) 38,953.00					
Add S. F - Rs (4) 33,909.00					
Rs 44,35,598.00					
Less 20% P.W. Rs (4) 443.00					
Rs 44,35,155.00					
Less Previous Bill - Rs (4) 38,99,455.00					
Rs 5,35,700.00					
<i>[Signature]</i> 14/5/23 J.C.					
<i>[Signature]</i> 14/5/23 M.C.					

Continuation

[Signature]
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर