

MMHSY - Const OF Road from - L044 (Barwadi) Peth To
Mustuzapur - (SC)

Schedule XLV-Form No. 134

31/8/21

Agreement - NO - 57/SBP/21-22 DIVISION
Agreement - Value - 60,74,719 = 00

SUB-DIVISION

678
20/8/21

MEASUREMENT BOOK

मां जीतना चले.

Abstract of cost.

② Setting out Pillars

2.00 nos BUTMB P - (31)

@ 1985.81/each RS 3971.00

① Setting out Pillars

1.00 nos BUTMB P (31)

@ 4309.04/each RS 4309.00

③ Clearing & Grubbing

0.48 Hect BUTMB P (31)

@ 52970.33 Hect RS 25425.00

④ Box cutting in soil

71.13 m³ BUTMB P (31)

@ 75.57/m³ RS 5375.00

⑤ constⁿ Demolition

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ment					
42.68 m ³ OUTMBP (31)					
@ 26.54/m ³				RS	1132.00
(6) cost of embankment					
861.99 m ³ OUTMBP (32)					
@ 190.57/m ³				RS	163856.00
(7) cost of subgrade					
170.59 m ³ OUTMBP (32)					
@ 191.76/m ³				RS	32712.00
(8) Providing GSB Gr-I with stone metal					
89.81 m ³ OUTMBP - (32)					
@ 3468.10/m ³				RS	311470.00
(9) Providing WBM Gr-III in all complete job					
143.99 m ³ OUTMBP (32)					
@ 4433.63/m ³				RS	638398.00
(10) P/V RCC reinforced gr m ³ in all complete					
416.16 m ³ OUTMBP (32)					
@ 7454.48/m ³				RS	3102256.00
(11) P/V Lorry Shoulder					
679.00 m ² OUTMBP (32)					
@ 507.59/m ²				RS	344654.00
(12) S/F/F km Stone					
210000 OUTMBP (32)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	@	2380.35/each	RS		4760.00
(13) S/F/F 200mm stone					
2.00 nos	QUTMBP	(33)			
	@	637.50/each	RS		1269.00
(14) S/F/F Project board					
4.00 nos	QUTMBP	(33)			
	@	9897.51/each	RS		39390.00
(15) S/F/F boundary pillar					
16.00 nos	QUTMBP	(33)			
	@	520.71/each	RS		8331.00
(16) S/F/F 600mm + 80mm					
board					
8.00 nos	QUTMBP	(33)			
	@	3789.24/each	RS		30313.00
(17) S/F/F 800X600mm					
rectangular board					
6.00 nos	QUTMBP	(33)			
	@	6914.07/each	RS		41484.00
(18) S/F/F 600mm x 450mm					
board					
6.00 nos	QUTMBP	(33)			
	@	4888.72/each	RS		29332.00
(19) S/F/F 900mm octa-					
gonal board					
4.00 nos	QUTMBP	(33)			
	@	8765.82/each	RS		35063.00
(20) P/w road marking					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		136.00m ²	QUTMBP (33)		
		@ 810.89/m ²	RS		110274.00
(21) E/W in excavation					
		in ground			
		115.12m ³	QUTMBP (34)		
		@ 277.091/m ³	RS		32128.00
(22) P/W PCC M15					
		8.30m ³	QUTMBP (34)		
		@ 6038.57/m ³	RS		50120.00
(23) P/W PCC M20 in ground					
		33.40m ³	QUTMBP (34)		
		@ 6654.80/m ³	RS		222270.00
(24) S/F/F HYSD bar in					
		Foundation			
		0.16mt	QUTMBP - (34)		
		@ 51723.42/mt	RS		8282.00
(25) P/W PCC 90 M20					
		in S/S			
		18.25m ³	QUTMBP		
		@ 6654.19/m ³	RS		111379.00
(26) P/W weep holes					
		26.00 nos	QUTMBP - (34)		
		@ 111.78/each	RS		4024.00
(27) P/W RCC M25 in S/S					
		12.53m ³	QUTMBP (34)		
		@ 7489.91/m ³	RS		93848.00
(28) S/F/F HYSD bar in					
		RCC work in sub st			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1.23 MT	QUTMBP			(35)	
	@ 51909.91/MT		RS		63848.00
(29) PIV Back filling					
32.98 m ³	QUTMBP			(35)	
	@ 752.08/m ³		RS		24803.00
(30) PIV Pile media					
22.88 m ³	QUTMBP			(35)	
	@ 3723.48/m ³		RS		85193.00
(31) PIV RCC S ₂ M30 9m					
Super str					
5.29 m ³	QUTMBP			(35)	
	@ 8065.07/m ³		RS		42664.00
(32) S/HF HYSD bar 9m					
Super str					
0.45 MT	QUTMBP			(35)	
	@ 53039.33/MT		RS		23867.00
(33) PIV RCC M20 9m					
Parapet					
0.60 m ³	QUTMBP			(35)	
	@ 6854.14/m ³		RS		3427.00
(34) PIV Pain Pong					
0.96 m ²	QUTMBP			(35)	
	@ 100.76/m ²		RS		902.00
(35) PIV RCC wall parapet					
5.00 m	QUTMBP			(35)	
	@ 444.83/m		RS		2224.00
(36) PIV drainage Sockets					
400 nos	QUTMBP			(35)	

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		@ 422.26/each		RS	1689.50
(37) PIV PLASK 2.9m C.M					
6.92m ² OUTMABP (36)					
		@ 195.91/m ²		RS	1755.80
				RS	5706179
		Add 12% GST @		RS:-	684741.00
		Add 1% L.C.ESS @		RS:-	57062.00
		Add 10% S. Fee @		RS:-	72732.00
				RS:-	6520714.00
		Less 12.76% as per			
		aggs		RS:-	897250.00
				RS:-	5623464.00
		Less Div payment @		RS:-	4881168.00
				RS:-	742296.00
				MDR	
				29/4/23	