

Head - M1651(SC)
Name of work - M1651(SC) 310431 310431 310431 310431
5121 5121 5121 5121
Schedule XLV-Form No. 134

11/25/50
11/25/50

Danapur
DIVISION

NAME OF AGENCY - Sri Nagesh Chandra
hupta, Fulwari
SUB-DIVISION
M.B. No - 1445

MEASUREMENT BOOK

Name of Agency - Sri Nagesh Chandra

ted that this M.B Contains
(One hundred) Nos of Machine
ages & issued to Sri...Nasresh
...Chandra Gupta A.E, R.W.D, works
Sub Division...Fulwazi;

[Signature]
Executive Engineer
Rural Works Department
Works Division, Danapur

[Signature]
25/3/24

Sch. XLV - Form No. 134

Danapur DIVISION
Fulwazi SUB-DIVISION

Measurement Book

No. 1445

Name of officer Sri Nasresh
Chandra Gupta

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Norm of work Const. and 5 year					
maintenance of road from Alipen					
Put to Chet. Irmalpur in					
Fulwarisharif block under					
MMHSY (SC).					
Agency - Near Lagan Const. Pvt. Ltd					
Village - Mahabadi, P. S. Porsa Bazar					
Dist - Patna 804 4531					
Agreement No-28/5132/2020-21					
(25.03.2021)					
Date of work order 25.03.2021.					
Term of completion -24.03-2022					
Actual date of completion-08.11.2022					

Date of recasting - 25.04.2023				
Further work done.				
NIL				
25.4.2023				
JE				
25/4/2023				
25				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land ---					
0.910 Hect with P (50)					
@ R 52998 = 20/Hect - R 48,228 =					
② PIV E/W with lift upto 1.50m and lead upto 100m -					
977.500 m ³ with P (50)					
@ R 192 = 03/m ³ - R 1,87,709 =					
③ PIV E/W with lift upto 1.50m and lead upto 100m -					
all complete job -					
2280.840 m ³ with P (50)					
@ R 154 = 58/m ³ - R 3,52,572 =					
④ PIV Const. of Subgrade and Lardham shoulder complete job.					
3728.343 m ³ with P (50)					
@ R 190 = 01/m ³ - R 7,08,422 =					
⑤ Const. of Co. S. R with providing well graded material - do - do all complete job.					
1015.849 m ³ with P (50)					
@ R 3000 = 83/m ³ - R 30,48,390 =					
⑥ PIV W/B III - material - do - all complete job					
370.93 m ³ with P (50)					
@ R 3854 = 46/m ³ - R 14,29,735 =					
Continuation					
R 57,75,056 =					

