

CHHATTIYANLI TO SAHPUR
POKHARRBHINDA MMGSY-GEN

Schedule XLV Form No. 134.

KRISHNA KANT SINGH DIVISION

BLOCK - BHORE SUB-DIVISION

MMGSY-GENERAL

Measurement Book

M.B-NO-572

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of				
	Road from Chhatyarnu				
	to Sahpur Bakhambhinda				
	Under Ministry (G.W.) in				
	Bhase Block				
Agency:-	Krishna Kant Singh				
Agreement No:-	01/SB 2022-23				
Agreement value:-	Rs 6710089 =				
Date of work start:-	09-04-2022				
Date of Completion:-	08-12-2022				
Date of Actual Completion:-	7-12-2022				

<u>Abstract of bill</u>					
(1/1)	Construction of Bench.				
	Mark - - do - - do - - 611				
	(TMB Page No - 20)				
	Qty - 0.75 Km				
	@ Rs 5664.18/Km Rs 4248 =				
(2/2)	Construction of Reference				
	Pillar - - do - - do - - 611				
	(TMB Page No - 20)				
	Qty - 0.75 Km				
	@ Rs 3264.32/Km Rs 2448 =				
(3/3)	Clearing and grubbing				
	Road land - - do - - 611				
	(TMB Page No - 20)				

Continuation Rs - 6696 =

Sch. XLV-Form No. 134

BF Rs - 5166221=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	@ Rs	5688.72/m ²			Rs 150808=00
(34/36) Bricking and laying					
1000 mm dia R.C.C. 4-P.					
NP ₂ - do - do - fill					
(T.M.B. Page No - 27)					
Qty - 7.50m					
@ Rs	3933.97/m				Rs - 29505=00
(35/37) Plastering with cement					
Mortar (1:4) - do - do - do					
(T.M.B. Page No - 27)					
Qty - 36.40m ²					
@ Rs	183.26/m ²				Rs 6671=00
(36/38) Bricking 1.5 m in cement					

Running - do - do - fill

(T.M.B. Page No - 27)

Qty - 13.86m²@ Rs 59.45/m² Rs - 788=00

Total Rs - 535399.3=00

Add GST @ 12% Rs - 642479=00

Add L.C.E.S. @ 1% Rs - 53540=00

Add 8-fee Rs - 68321=00

Total Rs - 6118333=00

less 1.11% below Rs - 67913=00

Rs - 6050420=00

less Previous Payment Rs - 1561655=00

Total Rs - 4488765=00

Pauli Lax
12/5/23
(R/S)

RP
12/05/23
J.F.

Continuation

Rs
C.S.P
17/5/23