

शीर्ष MMSYS (JEN) प्रखंड, नावानगर
पथ का नाम - मनहथा से मनहथा पर चमथिला

Schedule XLV-Form No. 134

संवेदक का नाम - श्री अरविन्द कुमार पान्डेय

रकबा नामा सं. 05 SBD/2020-21 DIVISION

कार्य प्रारंभ की तिथि - 30.04.2020

कार्य पूरा की तिथि - 29.01.2021 SUB-DIVISION

MEASUREMENT BOOK

M. B. No-1166

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
4th and 4th Bldg					
H/W:- Cont. of road from					
Nangnaga Manhatga road to					
Manhatga Panchayat to/a.					
H/A:- SBI Arvind K. Pandey.					
A/HO:- 05 SBD/2020-2021					
Date of actual completion - 26-2-22					
Date of measurement:-					
Details of works					
previous measurement					
(b) of mms					
6/5/23					
P. E					

ABSTRACT OF COST			
Item No (1)	Providing & fixing		
	Bench mark pillars		
	0.14 wide T.M.B	P/Ho	(28) m
	4.0 Nos @ Rs 2022.82/Ho		Rs 8091.28
Item No (2)	Clearing & grubbing		
	road land		
	0.14 wide T.M.B	P/Ho	(28) m
	0.53 Ha @ Rs 49496.70/Ha		Rs 26233.25
Item No (3)	Const. of embankment		
	Met with approved material		
	0.14 wide T.M.B	P/Ho	(28) m
(i)	368.24 m ³ @ Rs 26.06/m ³		Rs 9596.24
(ii)	110.37 m ³ @ Rs 174.63/m ³		Rs 19296.21
(iii)	1811.40 m ³ @ Rs 176.96/m ³		Rs 320561.44
(iv)	441.48 m ³ @ Rs 176.12/m ³		Rs 79018.18

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/A	P	5172553 =
Over and No ② :- filling in					
found 8 footches — on					
dry wide T.H.B P/H ③②					
12.30 M ³ @ P 473.64/13				P	5778 =
				P	5178361 =
Less 10% below estimated (-) P				P	517836 =
				P	4660525 =
Add 1% Labour cost (+) P				P	46605 =
Add 12% G.S.T (+) P				P	559263 =
				P	5266393 =
				P	4669716 =
					P 617677 =
					5h/24000
					6/5/23
					S-E
					06/10/2023
					AE