

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.W.:- Const. of road from					
702 MDR TO MILLER TOLA					
Under MMHSY (S.C.)					
Agency:- M/c Alishahet Const.					
Agg. No.:- 45/SBD/2020-2021					
Dt. of agg.:- 19/08/2020					
Dt. of completion as per agg.:- 18/08/2021					
Actual dt. of completion:- 05/03/2022					
(1) P.V. & fixing of					
Bench mark pillars					
all comp. Job					
25 NOS. B.V.T. MB.P. - (70)					
@ ₹ 2343.18/m ³ ₹ 58578.00					

(2) Clearing & grubbing					
road land all comp.					
Job.					
1.097 Ha B.V.T. MB.P. (70)					
@ ₹ 51133.76/Ha ₹ 56094.00					
(3) Excavation for road					
way in soil all comp.					
Job.					
445.69 m ³ B.V.T. MB.P. (70)					
@ ₹ 74.16/m ³ ₹ 33052.08					
(4) Const. of embankment					
all comp. Job.					
445.69 m ³ B.V.T. MB.P. (70)					
@ ₹ 29.57/m ³ ₹ 13179.00					

Continuation

C.O. ₹ 110903/-