

Abstract of cost

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of road from Tola to MDR to Gini Tola under mmgsy (sc)					
Agency:- vijay kumar singh					
Agg. No:- 46 SBD / 2020-2021					
Const amt:- ₹ 8442204.00					
Maint. amt:- ₹ 1277153.00					
Total amt:- ₹ 9719357.00					
Dt. of agg:- 19.08.2020					
Dt. of completion as per agg:-					
:- 18.08.2021					
Actual dt. of completion:- 05.03.2022					

(1) P/L fixing of working pillars all comp. Job

DS Nos. B.V.T MB.P - (39)

₹ 2337.92 / NO ₹ 11690.00

(2) Clearing & grubbing road land all comp Job

0.227 Hq wide T-MB.P - (39)

₹ 51133.76 / Hq ₹ 11607.00

(3) Excavation for road way in soil all comp. Job

63.75m³ B.V.T-MB.P - (39)

₹ 74.16 / m³ ₹ 4728.00

B.F. = 5574084/-

B.F. = 5574084/-

[illegible]