

7th on A/C Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of work					
from Lohu Tola Gate Boring					
to Indraprastha RED Road Tola					
Agency - Pramod Kr. Yadav					
Agreement No - 25/SB8/2020-21					
mm (sq) (sq)					
Date of work Start - 17-08-20					
Time of Completion - 16-08-21					
Actual D. O. C. - 14-08-21					
Further measurement					
= NIL					
Ravi 10-05-23 S.E.					

Ab. Statement of Cost					
01	Setting out Reference &				
01	Working BM.				
vide - P-23 = 01 No					
@ ₹4034 = 65 Each - ₹4035 = 00					
02	Setting Construction of				
02	Reference Pillar/Borjice				
vide - P-23 = 05 No					
@ ₹1864 = 44 Each - ₹9322 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
03/03] Clearing & Grubbing Road Land					
Vide P-23 = 0.42 Hectare					
@ ₹51133 = 76/Hectare					
					→ ₹2476=00
04/20] Excavation of foundation					
Qty Vide-P-24 = 95.86 m ³					
@ ₹269 = 32/m ³ → ₹25817=00					
05/22] P/W PCC-M-15m open foundation					
Vide-P-24 = 8.66 m ³					
@ ₹5820 = 13/m ³ → ₹50402=00					
06/23] P/W in one B/W (1:4) in Sub-structure					
Vide-P-24 = 81.54 m ³					
@ ₹5860 = 24/m ³ → ₹477844=00					
07/21] Providing type-B Bedding L-Sand					
Vide-P-24 = 11.26 m ³					
@ ₹453 = 20/m ³ → ₹5103=00					
08/24] P/W & Laying Rec NR-3					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Hume Pipe of 600mm ϕ					
Vide P-24 = 15.00 RM					
@ ₹2569 = 64/m					₹38545=00
¹⁰⁹ / ₂₅ P/R & laying R.C.C. NP3					
HP of 1000mm ϕ					
Vide P-24 = 15.00 RM					
@ ₹3547 = 20/m					₹53208=00
¹⁰ / ₂₆ Plastering with cm (1:4)					
Vide P-24 = 97.30 m ²					
@ ₹179 = 42/m ²					₹17458=00
¹¹ / ₂₇ Construction of Embankment					
With material from borrow					
PHS (With 1000m) Load					
Vide P-25 = 114.612 m ³					
@ ₹175 = 22/m ³					₹200033=00
¹² / ₂₈ Construction of Embankment					
With material from borrow					
PHS (With 1000m Load)					
Vide P-25 = 2663.75 m ³					
@ ₹139 = 85/m ³					₹372525=00
¹³ / ₂₉ Excavation for Rd. work					
Soil.					
@ Vide P-25 = 66.15 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 74 = 16/m ³ -					₹ 4906 = 00
14/08 Construction of GRS					
Gr-1, Lay 2g, Speedy					
& Compactor					
Vide P-25 = 175.50 m ³					
@ ₹ 3039 = 17/m ³ -					₹ 2356876 = 00
15/09 P.V. laying, Speedy &					
Compactor WBM-GRM					
Vide P-25 = 325.22 m ³					
@ ₹ 3833 = 19/m ³ -					₹ 1246630 = 00
16/10 P.V. applying Prime Coat					
(SS-1)					
Vide P-26 = 4643.775 m ²					
@ ₹ 44 = 61/m ² -					₹ 283269 = 00
17/11 P.V. applying Tack Coat					
(RS-1) = 4643.775 m ²					
@ ₹ 15 = 18/m ² -					₹ 70493 = 00
18/12 P.V. 20 mm thick mm					
Seal Surface					
Qty vide P-26					
= 4643.775 m ²					
@ ₹ 224 = 32/m ² -					₹ 1041692 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19/13 P.V. & Fining m-15 grade km Stone					
Vide P-26 = 02 No					
@ ₹2391 = 60 Each					
→ ₹4783 = 00					
20/14 P.V. & Fining Rcc m-15 200m Stone					
Vide P-26 = 05 No					
@ ₹612 = 87 Each → ₹3064 = 00					
21/16 P.V. & Fining Rcc no Reflective traffic sign					
① 600mm equilateral triangle					
Vide P-26 = 06 No					
@ ₹4023 = 82 Each → ₹24143 = 00					
② 600 mm Side Circle					
P-26 = 04 No					
@ ₹5150 = 78 Each → ₹20603 = 00					
③ 600mm X 450mm Rectangular					
P-26 = 02 No					
@ ₹5035 = 42 Each → ₹10071 = 00					
22/17 P.V. & Fining Rcc Boundary Pillar, P-27 = 12 No					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹560 = 57 Each					→ ₹6727200
<u>23</u> 18	Planting of trees by the Road Side.				
	Vide P-27 = 100 No				
@ ₹818 = 84 Each					→ ₹8188400
<u>24</u> 19	Road marking with hot applied thermoplastic Compound				
	Vide P-27 = 224 M ²				
@ ₹735 = 44/39 m					→ ₹16473900
<u>25</u> 21	Painting two coat with Prime Coat				
	Vide P-27 = 97.30 M ²				
@ ₹128 = 04/M ²					→ ₹1245800
<u>26</u> 15	Pl & fix typical minor Informative Sign Board				
	P-27 = 03 No				
@ ₹3486 = 75 Each					→ ₹2846000
<u>27</u> 07	Construction of Subgrade & Earthen Shoulder				
	Vide P-27 = 867.53 M ³				
@ ₹176 = 86/M ³					→ ₹14282000
					→ ₹670327600

Continuation