

Abstract of Cost

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Nr:- Const. of road from 5033 t
Kushwaha tola under MMGSY (SC)

Agency:- Mukul Anand.

Agg. No.:- 44 SDD/2020-2021

Dt. of agg.:- 08/07/2020

Dt. of completion as per agg.

:- 07/04/2021

Actual dt. of completion:- 06/04/2022

(1) P_{1/2} & fixing of
Bench mark pill.
all comp. job.

Q. V. T. M.B. P. (33)

@ ₹ 2278.61/m² ₹ 9114.00

(2) clearing & grubbing
road land all comp.
job.

0.16 Ha Q. V. T. M.B. P. (27)

@ ₹ 5113.76/Ha ₹ 8181.00

(3) Excavation for
road land all comp.
job.

60.00 m³ Q. V. T. M.B. P. (27)

@ ₹ 74.16/m³ ₹ 4450.00

(4) Const. of embankment

Lead 1000 m all comp. job.

202.93 m³ Q. V. T. M.B. P. (27)

@ ₹ 175.22/m³ ₹ 35557.00

Continuation

C.S. = ₹ 57.302/-

