

C.N.D.
~~28-8-64~~

Name of Road: - Construction with five year maintenance of Road

from Domadek Village to Barakar (PT107972)
Schedule XLV Form N.134. MMBSY CST

P.W.D. MB. No 92508

Name of Agency: - Sri Tribhuvan Kumar

Block -> Katongys
DIVISION
SUB DIVISION
Length -> 2.547 KM

MEASUREMENT BOOK

[Signature]

20

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Arth on A/c Bill					
Name of Work:- Construction of road					
With five year Maintenance from					
Domodib Village to Baratar.					
Name of Ag:- Sri Tribhuvan Kumar					
Ag. No:- 12540/2020-2021					
Date of start 22.07.2020					
Date of Comp:- 21.07.2021					
Date of Entry:- 20/04/2023					

①/9 Cons. of G.I. 13 Grr-1					
2 X 30.0 W X 4.05 X 0.200 =					48.60 m ³
3 X 30.0 W X 4.05 X 0.200 =					72.90 "
5 X 30.0 W X 4.05 X 0.200 =					121.50 "
3 X 30.0 W X 4.05 X 0.200 =					72.90 "
2 X 30.0 W X 4.05 X 0.200 =					24.30 "
					340.20 "


②/10 providing WBM Grr-3					
3 X 30.0 W X 3.75 X 0.075 =					25.31 m ³
4 X 30.0 W X 3.75 X 0.075 =					33.75 "
2 X 30.0 W X 3.75 X 0.075 =					16.88 "
3 X 30.0 W X 3.75 X 0.075 =					25.31 "

(Continuation)

101.25 m³

Sch. XLV- Form No. 134

[illegible]

UPTO	DATE	MATERIAL	STATEMENT
①	E/W	—	7598.62 m ³
②	S/Metal	—	2295.62 m ³
③	L/Sand	—	633.76 m ³
④	S/Dust	—	143.36 m ³
⑤	C/Sand	—	94.29 m ³
⑥	S/CA/PS	—	188.58 m ³
 20/4/2023			

(Continuation)