

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



पत्रांक.....761.....अनु0 मनिहारी,

दिनांक.....17/05/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मनिहारी (कटिहार)।

सेवा में,

अपर -मुख्य-कार्यपालक -पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MMGSY (SC) योजनान्तर्गत चल रहें कार्ये का निधि की अधियाचना के संबंध में।

महाशय

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग कार्य, कार्य प्रमंडल, मनिहारी के अधीन MMGSY (SC) योजनान्तर्गत चल रहे कार्ये का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु:-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी(कटिहार)।

**Rural Works Department
MMGSY (SC) Alloment Requisition Format**


Name of Division :- R.W.D.(W) Division , Manihari (Katihar)

SL No.	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval		Agreement		Allotment Received	Total Expenditure (In Lacs.)	Value of Measurement (In Lacs.)	Current Demand (In Lacs.)	Remarks
				Length	Amount (In Lacs.)	Main Work Amount (In Lacs.)	Maintenance Amount (In Lacs.)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	Lal Bathani Ras Mohan Chowk to Hemachand High School via Middle School Peon Tola	Hareram Yadav	2.430	298.96200	295.07170	15.67030	245.08666	245.08666	294.81223	49.72557	
2	2020-21	PMGSY Hasopara to PS Hasopara Purab	MUKESH KUMAR	1.440	138.59100	118.13256	12.57186	94.76078	94.76078	117.16195	22.40117	
3	2020-21	Construction of HL Bridge At PMGSY Hasopara to PS Hasopara East At Approach Road=100m	MUKESH KUMAR	48.160	347.22400	322.64273	1.58609	260.98690	260.98690	321.44854	60.46164	
4	2020-21	PMGSY Path Nimol to Uattar Tola Nimol	Bipul Singh	0.000	68.25000	63.34275	6.41357	59.1051	59.051	62.95575	3.85065	
5	2019-20	PMGSY Gaighatta Road to Budhelmani	Krishnapali Construction Pvt Ltd	2.630	277.42000	224.78960	17.72617	212.93537	212.93537	223.51479	10.57942	
6	2020-21	L044 PMGSY (Barwardi) Path to Murtazapur Anusuchit Jati Tola	Maa Jogna Construction Prop Avinash Gautam	0.680	69.06800	57.55071	3.19648	48.81168	48.81168	56.23464	7.42296	
7	2019-20	Salmari Azamnagar Bandh Road to Damdama Kelabari	MD AZHAR SHEIKH	0.750	68.98000	64.34205	4.89252	36.30381	36.30381	41.82466	5.52085	
8	2020-21	PMGSY Path Jhalki Metir to Basagaon	Jahangir Alam	0.480	47.11400	46.66580	2.48198	35.11678	35.11678	41.39708	6.28030	
9	2020-21	Construction of HL Bridge At Bharatkol (Pranpur) to Shershah Vadi Maszid with Approach Road=200.00m	Patliputra Infra Construction Pvt Ltd	54.160	334.96500	332.57821	1.93494	125.50031	125.50031	196.27258	70.77227	
10	2020-21	T01 AZAMNAGAR SALMARI ROAD to KANHARIA PASCHIM	M/S Raj Construction	3.171	282.66100	228.94802	25.51493	81.08864	81.08864	132.55089	51.46225	
11	2020-21	T01 AZAMNAGAR SALMARI ROAD to KANHARIA PASCHIM PART B CONSTRUCTION OF RCC BOX BRIDGE 5cellX8mX4m WITH APPROACH ROAD=100m AT CH:-300m	M/S Raj Construction	43.600	192.80200	178.29705	1.35418	86.99302	86.99302	151.16262	64.16960	
12	2020-21	T01 AZAMNAGAR SALMARI ROAD to KANHARIA PASCHIM PART C CONSTRUCTION OF RCC BOX BRIDGE 5cellX8mX4m WITH APPROACH ROAD=100m AT CH:-600m	M/S Raj Construction	43.600	193.21300	178.56879	1.35418	71.56257	71.56257	122.68625	51.12368	

13	2020-21	T01 AZAMNAGAR SALMARI ROAD to KANHARIA PASCHIM PART D CONSTRUCTION OF RCC BOX BRIDGE 4cellX8mX4m WITH APPROACH ROAD=50m AT CH:-950m	M/S Raj Construction	35.000	158.10700	144.83375	1.02692	86.99302	86.99302	150.24192	63.24890
14	2020-21	T01 AZAMNAGAR SALMARI ROAD to KANHARIA PASCHIM PART E CONSTRUCTION OF RCC BOX BRIDGE 5cellX8mX4m WITH APPROACH ROAD=100m AT CH:-1700m	M/S Raj Construction	43.600	193.36800	178.32786	1.35575	59.78908	59.78908	120.96978	61.18070
15	2019-20	Salmari Barsoi Road to Pothia Primary School	Amar Nath Rai	2.110	180.87200	140.48616	13.78129	88.22204	88.22204	140.03659	51.81455
16	2019-20	PWD Road to Mukuria	Krishnapali Construction Pvt Ltd	1.310	114.57400	90.87907	9.26136	64.50897	64.50897	81.03818	16.52921
17	2020-21	T05 to SHITALPUR YADAV TOLI	PUSHPA KUMARI	1.750	178.27400	167.96646	13.37603	33.56899	33.56899	47.95457	14.38558
18	2020-21	Asalatganj Bandh Dhala To Asalatganj Primary School	Constructive Construction Prop Ajay Kumar Choubey	2.130	200.22900	169.19181	15.50773	59.55524	59.55524	72.62834	13.07310
19	2020-21	Construction of HL Bridge At T01 to Tihat Vishwas Tola with Approach Road=100m	Constructive Construction Prop Ajay Kumar Choubey	48.160	365.95000	311.06066	1.4825	121.70338	121.70338	146.5392	24.83582
20	2019-20	Budhelmani Road to Srikol	IMAJUDDIN	1.055	89.24000	73.19291	7.54799	63.62729	63.62729	73.30332	9.67603
21	2020-21	Prathmik Madhya Sadak Brahmin to Badhsari	IMAJUDDIN	1.280	156.56500	146.30298	10.23941	125.467	125.467	144.54722	19.08022
22	2021-22	T03 Sitalamani to Rataniya Madhya Vidyalaya	IMAJUDDIN	0.000	533.22700	421.34676	45.17589	193.80048	193.80048	412.15102	218.35054
23	2020-21	T01 PWD NARAYANPUR MORE to MANGOI	KRISHNA DEO THAKUR	2.770	259.03100	241.30978	21.71547	187.98773	187.98773	240.43695	52.44922
24	2020-21	PMGSY ROAD RAGHOL ROAD to TAMBABARI	Krishnapali Construction Pvt Ltd	2.740	235.64000	222.48810	20.68938	192.88071	192.88071	222.21878	29.33807
25	2020-21	PMGSY Damaipur to Chaikana	Md Tanzilur Rahman	0.510	92.37600	88.93937	4.47230	45.63571	45.63571	88.9128	43.27709
26	2020-21	PWD SALMARI to SALMARI MASZID TOLA	M/S Om Sai Construction	0.980	80.67500	73.65376	4.68117	61.9619	61.9619	71.51141	9.54951
27	2019-20	S0163 to Earthen(Paharpur)	TRIMURTI ENGICONS AND TRADERS PVT. LTD	1.080	101.62900	84.73481	7.27979	51.26159	51.26159	81.08806	29.82647

28	2020-21	PMGSY RADHANAGAR GAIGHATTA to BALIPARA	Jitendra Kumar	1.505	135.39500	124.73378	10.69327	58.62667	58.62667	67.54223	8.91556	
29	2020-21	T01 Nabard Path Azamnagar Packwahan Path to Madhi Cholhar Ward No-1	Jitendra Kumar	2.720	258.89100	231.61969	22.29171	62.17424	62.17424	88.86931	26.69507	
30	2020-21	S0170 PWD SONAILI PATH to SONAPUR ROAD	SAVITRI SURENDRA SECURITY PRIVATE LIMITED	1.295	190.65500	189.79163	10.50088	77.70024	77.70024	188.76888	111.06864	
31	2020-21	S051 Sindhol Sol (Kandha PMGSY) To Bariya Bandh Ward No.2	Rajesh Kumar Yadav	1.190	147.34900	141.98009	8.78640	128.81276	128.81276	141.65237	12.83961	
32	2020-21	PMGSY Path Salmari Narayanpur Path Govindpur to Dholmara	Tirupati Trading Prop Sanjeev Kumar Mishra	0.000	49.96500	45.51551	5.70618	39.15369	39.15369	45.10792	5.95423	
33	2019-20	Sahur Tola to Mukuriya Rail Gate	Mamta Devi	0.700	67.84500	58.55987	4.30059	56.10394	56.10394	64.64524	8.54130	
34	2020-21	NABARD Bhogaon Rohiya Path to Purani Belbadi	Sumit Kumar Singh	2.110	187.06000	174.52031	16.36465	143.32805	143.32805	173.86844	30.54039	
35	2020-21	S.24 To Sarkar Tola Khopra	Md Musariful	0.945	79.67600	74.81885	7.10674	59.28305	59.28305	74.66097	15.37792	
36	2020-21	PWD RAMOL to SALMARA	AWADHESH KUMAR RAI	0.510	49.10300	41.53747	2.33154	38.34086	38.34086	41.79568	3.45482	
37	2020-21	SS2 to BARIA WARD NO.-01	KISHAN	0.000	99.50800	95.72433	5.67104	86.59255	86.59255	94.7584	8.16585	
38	2020-21	PMGSY Path Hariaga to Naya Tola Hariaga Dakshin Tola	Chanchala Sarkar	1.750	168.50500	159.98336	14.22929	138.74458	138.74458	159.35662	20.61204	
39	2020-21	S0170 HPWD SONAILI ROAD to YOGIYA TOLI	SHIV SHANKAR SINGH	2.590	240.05100	225.62235	19.77445	98.72912	98.72912	141.0416	42.31248	
40	2020-21	T02 to BELGHACHI	Ms Ram Rahim Enterprises	0.730	111.23700	95.84456	5.36311	65.75646	65.75646	93.65667	27.90021	
41	2020-21	L055 to BALUGANJ	Prakash Mouar	0.840	68.66600	65.20600	6.45395	55.92397	55.92397	64.75847	8.8345	
42	2019-20	NH-80 to Shankar Chaudhary (Kasba)	M/S A.B.R. Infra & Power Solution, Prop - Kumar Prabhakar	1.561	132.45800	117.85567	10.84873	84.38877	84.38877	105.48595	21.09718	
Total								3988.87370	3988.81960	5401.56887	1412.69517	


 13103123
 Divisional Accountant
 RWD (W) Div, Manihari


 1715123
 Executive Engineer
 RWD (W) Div, Manihari

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION, MANIHARI

FORM GER - 19 - A

(See Government of India's Decision (I) below Rule - 150)

Form of Utilization Certificate up to May-2023

Sl. No.	Name of Scheme		Sanction No. & Date with Amount (In Lacs)	Total Amount Received (In Lacs)	Particulars	Balance Amount (in Lakh) Bank+ CFMS
1	Construction of Rural Road under MMGSY (SC) Scheme	Lt no.49 dt 13.04.2023	1751.28828	15849.67879	Certified that out of Rs. 15849.67879 lakh deposited in BRRDA S.B.I., Bailey Road Patna a sum of Rs- 15841.93911 lakh has been utilized for the purpose of schemes MMGSY SC for which it was sanctioned, Balance- 52.25525 Lakh	7.73968
Total			1751.28828	15849.67879		7.73968
Certified that I have satisfied myself that the condition on which the grants in aid sanctioned have been duly fulfilled / are being fulfilled and that I have Exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned .						
2	i	Works have been supervised by Executive Engineer / Superintending Engineer.				
	ii	Periodical inspection has been conducted by A.E. / Executive Engineer / Superintending Engineer.				
	iii	Construction materials have been tested.				
	iv	Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.				
	v	All other Codal formalities have been observed.				

GK
17/05/23
D.A.O.

**Rural works Department
Works Division Manihari**

[Signature]
17/5/23

**Executive Engineer
Rural works Department
Works Division Manihari**

[Signature]
17/5/23