

SC

MMWSY : - Const of Road from S2

Schedule XLV-Form No. 134

Bariya ward No-1.

31/03/2021

Agreement No - 87/SBD/20-21.

Agreement Value - 1,01,39,537/-

DIVISION

S52 Bariya Ward No-1

SUB-DIVISION

MEASUREMENT BOOK

597

9/3/21

विश्व शिखर

5th on A/c bill

36

Sch. XLV—Form No. 134

Revised

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: <u>concrete</u> of Road					
from <u>S52 Bariya</u> to					
Ward No-1				L=1.075km	
Agency: <u>Kishan Kumar:-</u>					
Agreement No:- <u>87 SBD/2021-22</u>					
Date of start:- <u>9/03/2021</u>					

Record Measurement

Measurement ————— NOL

M. S. 1/23 28/4/23
2

Abstract of cost

① setting out pillars:-					
2 each Q.V.T. N.B.P - (31)					
@ 4095.84/each - RS:				8191.00	
② Setting out reference pillars:-					
4 each Q.V.T. N.B.P - (31)					
@ 1875.06/each - RS:				7500.00	
③ clearing & grubbing road land:-					
0.71 Hect Q.V.T. N.B.P - (31)					
@ 52970.93/Hect - RS:				37608.00	
④ Box cutting in soil:					
39.96 m ³ Q.V.T. N.B.P - (31)					
@ 75.57 m ³ — RS:				3020.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
in foundation					
60.50 m ³ Q.V.T. 14. B.P. - (33)					
@ 279.09/m ² - RS:-					16885.00
(22) Plv pcc gr 14.15 in found -					
9.78 m ³ Q.V.T. 14. B.P. - (33)					
@ 5297.95/m ³ - RS:-					51814.00
(23) Plv pcc gr 14.20 in sl/s					
67.48 m ³ Q.V.T. 14. B.P. - (34)					
@ 6054.73/m ³ - RS:-					408573.00
(24) SIF LF NP3 H.P.					
Single vent:-					
15.00 m Q.V.T. 14. B.P. - (34)					
@ 3871.51/m - RS:-					58072.00
(25) Plv painting two coats on parapet					
41.28 m ² Q.V.T. 14. B.P. - (34)					
@ 100.26/m ² - RS:-					4159.00
					RS:- 8283523.00
Add 12% GST @ RS:-					994023.00
Add 1% L. cess @ RS:-					82835.00
Add 10% S. Fee @ RS:-					129694.00
					RS:- 9490075.00
less 0.15% as per					
aggr @ RS:-					14235.00
					RS:- 9475840.00
less plv pay(-) RS:-					8659255.00
					RS:- 816585.00

Continuation

M/1/1/23

 RS:- 816585.00
 7614123
 DR