

Record measurement -

19



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/O:- Const. of Road Narharpathi					
mustard tola to Bhagwati					
Asthan ke Dwar Tak. (muss)					
N/O:- Jindal yadav.					
Aggr. No - 05/SBP/2021-2022					
Date of start as per Agr - 04.06.2021					
Date of comp as per Agr - 03.06.2022					
Date of Record meas. -					
① Excavation in soil.					
for road work - as.					
Details of EWS, p.c.c -					
2x 5	30.0	0.475	0.175		24.94m ³
2x 4	30.0	0.450	0.175		18.90m ³
2x 3	30.0	0.425	0.175		14.96m ³
2x 4	30.0	0.460	0.175		19.32m ³
2x 5	30.0	0.475	0.175		24.94m ³
2x 2	30.0	0.425	0.175		9.98m ³
2x 1	10.0	0.475	0.175		1.66m ³
				Qty =	114.70m ³
② P/V G-S-D by well gravel					
material - Gr-I-cs					
1x 3	30.0	4.05	0.200		72.90m ³
1x 1	10.0	4.05	0.200		8.10m ³
2x 5	30.0	0.625	0.100		18.75m ³
2x 5	30.0	0.625	0.100		18.75m ³
1x 1.50	2.50	0.100	0.100		0.38m ³
1x 2	4.50	2.80	0.100		2.52m ³
1x 7	4.80	0.65	0.100		2.18m ³
1x 5	3.85	0.460	0.100		2.81m ³

Continuation

Qty = 126.39m³



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ P.V., laying, spreading & compacting W.B.M. Gr. 3 - as					
10	30.0	3.75	0.075		$24.38 m^3$
5	30.0	3.75	0.075		$42.19 m^3$
3	30.0	3.75	0.075		$25.31 m^3$
2	30.0	3.75	0.075		$16.88 m^3$
600m					$168.76 m^3$
 J.E.  M. K. R. 10/05/2023 LAE					
end on a/c bill					

Abstract of cost

N/W - Const. of Road Narora patti
Mushahari to Bhagwati Asthan
K.D. Dwar Tak. (MMSY-SC)

N/A - Jindar yadar

Aggr. NO - 05/SAD/2021-2022

Date of start - as per Agr. 04.06.2021

Date of Comp. as per Agr. 03.06.2022

Date of Entry: - 12/05/2023

① Const. of working B.M. as

Qty = 2 Nos, wide p - 15

@ 1341/4.42/each - 118229 = 00

2/2 Const. of Ref. pillar ..

Qty = 2 Nos, wide p - 15

@ 1902.65/each - 137124 = 00

Continuation

C.O. 1325353 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 13	25353=00
3/3. clearing & grubbing road land - cu					
Qty = 0.812 Hec, wide p-15					
@ Rs 529.30.33/Hec					43012=00
4/4. Box cutting of roadwork.					
Qty = 35.50m ³ , wide p-15					
Qty = 114.70m ³ , wide p-19					
152.20m ³ @ Rs 75.57					11502=00
7/5. Const. of emb. with lead up to 100m - cu					
Qty = 814.92 m ³ , wide p-16					
@ Rs 190.34/m ³ - Rs					155128=00
6/6. Const. of emb. with lead up to 100m - cu					
Qty = 1901.48m ³ , wide p-16					
@ Rs 154.28/m ³ - Rs					293360=00
7/8. Const. of G.S. B by ar. Jar					
Qty = 988.20m ³ , wide p-16					
Qty = 126.39m ³ , wide p-19					
1114.59m ³ @ Rs 3136.63					3496056=00
8/17. P/V & fix. log of pso.					
Qty = 2 Nos, wide p-16					
@ Rs 9667.79/each					19336=00
9/24 E/W in excavat for St.					
Qty = 147.37m ³ , wide p-16					
@ Rs 279.09/m ³ - Rs					41129=00

Continuation C.O. Rs 4084876=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(A) B. f. B					636400/-
Add S. fee nico p-19					9694/-
9/tem (2) p-19 G-S-B					
$126.39 \text{ m}^3 \times 559.16 \times 0.10$					7067/-
9/tem (3) p-20, W.B.M. br-3					
$188.76 \text{ m}^3 \times 714.30 \times 0.10$					12055/-
(B) B					116063/-
A + B					6480064/-
Less 12.67% as per Agr-B					821024/-
					5659040/-
Less previous bill					3215177/-
Net					2443863/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(A) B. f. B					6364001=00
Add S. f. f. n. d. p. - 19					96941=00
9/tem (2) p-19 G-S-B					
$126.39m^3 \times 559/6 \times 0.10$					7067=00
9/tem (3) p-20, W.B.M. br. 3					
$188.76m^3 \times 714.30 \times 0.10$					12055=00
(B) B					116063=00
A + B					6480064=00
Less 12.67% as per Agr. B					821024=00
					5659040=00
Less previous bill					3215177=00
Net					2443863=00
12/05/2023					12/05/2023