

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Capt. of Road from Arya Sam to ghar to Mughar Tola.					
Agency - Sai Prakash Sharma					
Ag. No. 205580/M/19657/2021-2022					
Date of start - 17/02/2022					
Date of comp - 16/11/2022					
Measurement Nil					
15.523 15.523					
Abstract of capt					
1. capt. of rd on					
0.55 Km wide - P-27					
@ Rs 5734.33/Km - Rs 332500					
² / ₂ capt. of rd. Pillars					
0.58 Km wide - P-27					
@ Rs 3054.80/Km - Rs 1771					
³ / ₃ survey & grubbing					
0.174 Hect.					
@ Rs 52970.34 - Rs 9004					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>23</u> <u>16</u> P.V. of applying cement based water paint.					
116 m ² ————	unde	P-32			
Q29 9320/m ² ————				R9 10811	
<u>24</u> <u>17</u> Laying thermoplastic road marking					
116 m ² ————	unde	P-32			
Q28 2195/m ² ————				R9 83746	
<u>25</u> <u>20</u> P.V. of fixing maintenance board.					
02 No9. ————	unde	P-32			
Q29 13029.27 ————				R9 26058	
<u>26</u> <u>28</u> P.V. primary brick edge galing.					
435 m ² ————	unde	P-32			
Q29 478.15/m ² ————				R9 208125	
<u>27</u> <u>21</u> P.V. triangular board.					
8 No9 ————	unde	P-33			
Q29 3534.71/each ————				R9 28295	
<u>28</u> <u>22</u> rectangular board.					
02 No9 ————	unde	P-33			
Q29 4011.71/each ————				R9 8185	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
89 30 Puffer sign board.					
02 Nos. — width — P. 33					
00 7854.62/each — Rg 15709					
30 30 For supplying Boulder Apron					
37.8 m ³ — width — P. 33					
00 3709.29/m ³ — Rg 140211					
Total — 4955340					
Add GST @ 12% Rs 594641					
Add 100% @ 1% Rs 49553					
Add S.F. Rs 61100					
Total — 5660634					
2099 (previous page) 4914340					
Net Pay — Rs 746294.					
10523 56 10523 56					