

Cont. A Maint. of Road Kadwa Toli to.

Kaibingani
Schedule XLV-Form No. 134

M. B. No. 1910
I

BARSOI

DIVISION

Barsoi

SUB-DIVISION


M. B. No. 1910

MEASUREMENT BOOK

Ag. No. 31 (S.B.D.) / 2021-22
M. B. No. 1910

Particulars	Estimated and actual measurements				Estimated or actual cost
	No.	1	2	3	
CA To MCHS (1000).					
Memo of Payment					
By 51. S.D				41	645.00
31. P.S.D			8	24	987.00
14. I.T			11	8	325.00
14. Local			5	8	325.00
14. Cost			12	8	325.00
14. S.D			5	2	325.00
FOI				292	835.00
S.F				36	787.00
Royalty				108	355.00
By cheque				294	980.00
Total				832	705.00

Page 2- By 232305/ Clerk
Eight Lacs thirty two thousand
hundred and five only.


Executive Engineer
Rural Works Department
Works Division, Barsoi
25/4/22

Stk and Pinal list

Name of works unit of L. from Radula deli to

Karimganj

Agency: M/S Robust Enterprises

Agreement No. - 03/560/2021-22

Date of Award - 01.03.2021

Date of Completion - 30.06.2022

Actual Date of Completion - 16.12.2022

Further measurement continuation

Date of Entry - 06.05.2022

06.05.2022



06.05.22
AE

5th and final Bill

ABSTRACT of COST

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Pl/ & lining of					
(i) Benchmark pillar					
2.0 top wide T.B.P. (46)					
@ Rs 4344.38/each — Rs.					8689.00
(ii) Reference pillar —					
5.0 top wide T.B.P. (46)					
@ Rs 2002.36/each — Rs.					10012.00
2 1/2. Clearing and grubbing road land					
0.93 Ha with T.B.P. (46)					
@ Rs 53879.81/ha — Rs.					50108.00
7/3. Const. of embank. lead 100m					
1034.95 m ³ with T.B.P. (46)					
@ Rs 143.16/m ³ — Rs.					148168.00
7/4. Const. of embank lead 1000 m					
750.12 m ³ with T.B.P. (46)					
@ Rs 190.14/m ³ — Rs.					142628.00
7/5. Const. of sub-grade & earthen sl					
3097.86 m ³ with T.B.P. (46)					
@ Rs 191.82/m ³ — Rs.					594232.00
7/6. Pl/ in 803.					
952.36 m ³ with T.B.P. (46)					
@ Rs 3513.08/m ³ — Rs.					3377831.00
7/7. Pl/ in 1100 m					
381.54 m ³ with T.B.P. (46)					
@ Rs 4536.5/m ³ — Rs.					1730925.00

14/11 06.05.2023 OB	18/11 06/05 29 AE	  Executive Engineer Rural Works Department Works Division, Barsoi 
---------------------------	----------------------------	---

Material Statement
with TMB Pg (44)