

SO52 TO SHIMRHTPUR

Schedule XIV-Form No. 134

KRISHNAKANT SINGH DIVISION

BLOCK- BHOPE SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-S21

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Is on A/c Bill					
(Final construction measurements)					
Name of Work - Const. of a road from S.O. 52 to					
Shivajipur under M.M.S.Y. (S.C.) in -					
Bhojpur Block.					
Agency - Krishan Kant Singh, Bhojpur.					
Agreement No - A / S.B. / M.M.S.Y. (S.C.) 20.21-22.					
Agreement Value - Rs. 2037573.00					
Date of work started - 20.06.2021.					
/					
Date of completion - 19.03.2022.					
Date of measurements - 16.03.2022.					
Record measurements					
(1) Construction of the boundary ditch -					
work is per S.O. 1/2.					
Length = 0.275 Km.					
(2) Const. of reference pillars in					
per S.O. 1/2.					
Length = 0.275 Km.					
(3) Clearing and grubbing road land					
is per S.O. 1/2.					
$2 \times 0.275 \times 1.50 = 825 \text{ m}^2$					
$= 0.08 \text{ Hectare.}$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty - 02 Nos				
	@ Rs 3579.22 / No				Rs 7158.20
(21/27) Providing and fixing Rect					
angular road signs 600x					
450 mm - dia - dia 615					
(T.M.B Page No - 20)					
	Qty - 02 Nos				
	@ Rs 4238.94 / No				Rs 8478.20
(20/26) Providing and fixing 600					
mm circular dia - dia					
(T.M.B Page No - 20)					
	Qty - 02 Nos				
	@ Rs 4893.85 / No				Rs 9787.00
(22/28) Providing and fixing					
900 mm road signs - dia 615					
(T.M.B Page No - 22 Nos)					
	Qty - 02 Nos				
	@ Rs 8195.79 / No				Rs 16392.00
	Total Rs				21141.12=00
Add GST @ 12%					Rs 2536.93=00
Add L-Cess @ 1%					Rs 211.41=00
Add S-fee Rs					Rs 255.91=00
Total Rs					Rs 24145.37=00
Less 18.5% below Rs					Rs 4483.80=00
Total Rs					Rs 19661.57=00
Less Previous Payment Rs					Rs 17066.25=00
					Rs 2595.32=00

Rickij
14/5/23
(AE)

12/05/23
J.E Continuation

DAO
CSP
Rishu
19/5/23