

पुस्तक
SC

House of Chandeshwar Shah
To To1 Dargahg Tolls
Shedule XLV Form No. 134.

दिवान अलम-न अलम अलम अलम अलम
DIVISION
61324-712

अलम अलम-न, अलम अलम-न
SUB-DIVISION
2772

Measurement Book 709

अलम अलम → धारणा के लिए

Abstract of Est

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1)	Providing & Fixing of working Benchmark Pillar				
1 No	(vide TMBP-8)				
1 No	(vide TMBP-14)				
2 No	@ Rs 3512 = 38				Rs 7024 = w
	Reference Pillar				
4 Nos	(vide TMBP-8)				
2 Nos	(vide TMBP-14)				
6 Nos	@ Rs 1599 = 32				Rs 9595 = w
(2)	clearing and grubbing Reed land as per E.I.				
	0.74 Hec (vide TMBP-3)				
	0.35 Hec (vide TMBP-14)				
	1.09 Hec @ Rs 52966 = 72				Rs 54734 = w
(3)	Construction of embankment with approved material as per E.I.				
	1231.29 m ³ (vide TMBP-12)				
	@ Rs 142 = 26				Rs 175163 = w
(4)	Construction of Subgrade and earthen shoulders as per E.I.				
	961.45 m ³ (vide TMBP-8)				
	327.15 m ³ (vide TMBP-16)				
	109.86 m ³ (vide TMBP-19)				
	1398.46 m ³ @ Rs 189 = 56				Rs 265092 = w
Continuation					Rs 514608 = w

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(5) Construction of Subgrade and earthen shoulder as per EIT				
2243.37 m ³ (vide TMBP-9)				
763.35 m ³ (vide TMBP-16)				
256.35 m ³ (vide TMBP-19)				
3263.07 m ³ @ Rs 154 = 79				Rs 503459 =
(6) (26) Dismantling of existing structure as per EIT.				
4.39 m ³ (vide TMBP-9)				
@ Rs 496 = 96				Rs 2181 = 65
(7) (27) Dismantling of existing Cement mortar				
134.67 m ³ (vide TMBP-9)				
@ Rs 235 = 20				Rs 31674 = 38
(8) (28) Removal of type of lime pipe 600mm dia				
45 Rm (vide TMBP-9)				
@ Rs 181 = 13				Rs 8150 = 85
Above 600mm to 900mm				
5 Rm (vide TMBP-9)				
@ Rs 244 = 92				Rs 1224 = 60
(9) (29) Providing and fixing of typical masonry board as per EIT.				

Continuation

Rs 1061298 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 Nos	(vide TMBP-10)				
2 Nos	(vide TMBP-16)				
4 Nos	@ Rs 9396 = 59				Rs 37586 = 0
(10/25)	Providing and laying				
	of reinforced cement				
	as per E.I.				
40 Rm	(vide TMBP-10)				
10 Rm	(vide TMBP-16)				
50 Rm	@ Rs 956 = 70				Rs 47835 = 0
(11/20)	Earthwork in excavation				
	as per E.I.				
208.59 m ³	(vide TMBP-10)				
29.77 m ³	(vide TMBP-15)				
238.38 m ³	@ Rs 279 = 09				Rs 66529 = 0
(12/21)	Providing concrete for				
	plans as per E.I.				
32.16 m ³	(vide TMBP-10)				
4.58 m ³	(vide TMBP-15)				
36.74 m ³	@ Rs 4252 = 67				Rs 156243 = 0
(13/24)	Providing and laying				
	Rcc pipe HP3 for culvert				
52.50 Rm	(vide TMBP-10)				
7.50 Rm	(vide TMBP-15)				
60.00 Rm	@ Rs 4041 = 55				Rs 242493 = 0
(14/22)	Plain reinforced ce-				
	ment concrete as				
	per E.I.				

Continuation

Rs 1611984 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
236.19 m ³ (vide TMBP-11)					
33.74 m ³ (vide TMBP-15)					
269.92 m ³ @ Rs 4967-45					Rs 1340727=
(15/5) Construction of granules					
Sub-base as per E.I.					
908.60 m ³ (vide TMBP-11)					
413.00 m ³ (vide TMBP-16)					
1321.60 m ³ @ Rs 1957=87					Rs 2597521=
(16/4) WBM Grading 3					
315.94 m ³ (vide TMBP-11)					
143.01 m ³ (vide TMBP-14)					
458.95 m ³ @ Rs 2575=95					Rs 1182232=
(17/23) Painting on parapet					
as per E.I.					
165.12 m ² (vide TMBP-15)					
@ Rs 100=76					Rs 16637=
(18/8) Prime Coat: Providing					
and applying Prime Coat					
as per E.I.					
6120.00 m ² (vide TMBP-14)					
@ Rs 43=13					Rs 263955=
(19/9) Tack Coat: Providing					
and applying tack coat					
as per E.I.					
6120.00 m ² (vide TMBP-14)					
@ Rs 14=89					Rs 91126=

Continuation

Rs 7094182=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{20}{10}$)	Providing laying and rolling of clean graded as per E.T.				
6120.00 m ² (vide TMBP-17)					
	@ Rs 180 = 29				Rs 1103374=
($\frac{21}{19}$)	Planting of tree as per E.T.				
159 Nos (vide TMBP-17)					
	@ Rs 844 = 36				Rs 134253=
($\frac{22}{11}$)	Providing and Laying Pitching as per E.T.				
378.00 m ³ (vide TMBP-19)					
	@ Rs 2268 = 94				Rs 857659=
($\frac{23}{12}$)	Providing and Laying filter media as per E.T.				
6750 m ³ (vide TMBP-20)					
	@ Rs 2713 = 18				Rs 183139=
($\frac{24}{13}$)	Reinforced Cement Concrete m ₁₅ grade				
1.1 km stone					
3 Nos (vide TMBP-20)					
	@ Rs 1892 = 24				Rs 5691=
(2) 200 m stone					
7 Nos (vide TMBP-20)					
	@ Rs 547 = 65				Rs 3833=
($\frac{25}{14}$)	Boundary Pillar as per E.T.				

Continuation

Rs 9382131=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	03	Per. E.T.			
62 Nos (wide TMBP-70)					
	@ Rs	480 = 90			Rs 29803 = w
($\frac{26}{18}$) Road marking as per E.T.					
320.00 m ² (wide TMBP-70)					
	@ Rs	72 = 90			Rs 231008 = w
($\frac{27}{17}$) Retro-reflecting Traffic sign					
(i) 600mm equilateral & triangle					
14 Nos (wide TMBP-70)					
	@ Rs	35.63 = 92			Rs 49894 = w
(ii) 600mm Circular					
2 Nos (wide TMBP-70)					
	@ Rs	4788 = 77			Rs 9577 = w
(iii) 800mm x 600mm rectangle					
4 Nos (wide TMBP-70)					
	@ Rs	6688 = 74			Rs 26754 = w
(iv) 600mm x 450mm rectangle					
2 Nos (wide TMBP-70)					
	@ Rs	4663 = 39			Rs 9376 = w
(v) 900mm Side octagon					
2 Nos (wide TMBP-70)					
	@ Rs	8540 = 49			Rs 17080 = w
					Rs 97,55,573 =

Continuation

30
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.Rs	97,55,573=
			Add 12.1. G.S.	R2	11,40,669=
			1.4. L. Cost	R2	97,55,62=
			S.F	R2	84,483=
				R2	11,08,281=
			Bebe 20.95.1.	R2	23,27,185=
				R2	87,81,096=
(U)			Less Previous Payment	R2	44,29,613=
				R2	43,51,483=
			<u>Payable</u>	<u>Sumas</u>	
			12/03/2022	12/03/22	
			or	RE	