

1st On the Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of road & CD works from Brahnik Vidyalaya dalga pitch road to Ahir Tola nalla basti thoker mm 654 (Gen).					
Agency: Sai Parky Timari					
Agreement No: 21/SRD/MM654-Gen/R1-22					
Agreement Value (C) Rs 48,86,51/- 00					
(m) Rs 26,486/- 00					
Date of start 24/09/2021					
Date of Completion 23/06/2022					
Date of measurement - 06/01/22					
- RECORD MEASUREMENT:-					
① Construction of reference & working bench mark					0.530 km
② Construction of reference pillar bus fee					0.530 km
③ Reviding & fixing of typical mm 654 sign board with Logo					2.0 Nap

Continuation

to
re
n

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29) Back filling in foundation about head of pile p. no. (39) item (29) 1.18 ft @ Rs 25.00/ft Rs 26350/00					
(30) providing weep hole in about head of wing wall item no. (39) item (30) 1.700 NO @ Rs 63.44/NO = 1168/00					
(31) P/L boulder apron for bed protection Qty vide p. no. (39) item (31) 12.00 NO @ Rs 4365.26/NO = 52383/00					
(32) S/P/P HYSD bar reinforcement vide p. no. (39) item (32) 1.17 MT @ Rs 61874.63/MT = 72393/00 Rs 4275141/00					
(33) Add C.S.T HYSD bar Add L.C. - 1/4th Add S.F. - 1/4th Rs 513017/00 Rs 42751/00 Rs 52892/00 Rs 4883801/00					
Product last portions paymat (→) Rs 3846341/00					

Continuation

auth
12/5/23
JR

13/5/23
AE

Rs 979258/00
Rs 1937159/00
D/O
CoP
Rwph
13/5/23