

(35)

MMGSY अवधि const. of Road from मृगस्य
काली मंदिर से west सोहगमारा ब्राह्मण
तोला है

Schedule XLV-Form No. 134

Agreement No. 72/SBD/MMGSY/2021-22

Name of Cont.:- M/S Rya Enterprises

DIVISION

ARARIA

Const. Cost -

Maint. Cost -

SUB-DIVISION

STIKTI

Total - 8855947/-

MEASUREMENT BOOK

Date of Commence:- 01-07-2021

Date of Completion:- 30-4-2022

2301

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

N/works:- Constⁿ of road from
PMGSY Kali mandir to west
Sahagmaro Brahman Tola under
AMCOT.

N/Agency:- H/s Piy Enterprises,
Agreement No. 1- 72/SB/2021-22

Further measurement:- NIL

~~11/05/2023~~
~~J.B.~~

~~12/05/23~~
~~S.B.~~

(1) P/v & fixing working benchmarks
--- do --- all job

P(1) 1.00 km @ 4098.10 = 4098.10

(2) P/v reference pillars

P(1) 1 column @ 1880.29 = 1880.29

(3) Clearing & grubbing

P(1) 0.70 Hect @ 52970.25 = 37079.10

(4) Constⁿ of embankment

P(1) 1023.80 m @ 190.57 = 195106.10

(5) Constⁿ of Subgrade

P(1) 1207.99 m @ 192.25 = 232236.10

(6) Constⁿ of G.S.B.I.

P(1) 549.00 m @ 3905.45 = 2144092.10

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/W & lining large board - do - do - all job.					
ATT 2 nos. @ 11071.32 =					22142.64
② P/W & laying 108 M - 11 - do - do -					
ATT 112.50 m @ 4010.52 =					451184.00
					30,87,818.00
Add 12% G.S.T. =					370538.00
Add 1% L. & C. =					30,878.00
Add S. fee =					47707.00
					35,36,941.00
Less 5.01% as per agg. =					177201.00
					33,59,740.00
Less previous payment =					28,58,828.00
Total = ₹					5,00,912.00
Sub 11/08/2018 S.B.					
12/05/19 PK					