

84)
Schedule XLV-Form No. 134

MMASY (SC)

M. B. 1116. 859

Marhaura

DIVISION

Santosh Singh

SUB-DIVISION

Doyal pur Sarni P 4654 (Antim Chor) Se Hathkhar
Dastan To/ce Tale

MEASUREMENT BOOK

Santosh Singh

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
N/W - Dayalpur Sarai PMSY (Antion chet) se Methaha Dakshin Pola.					
Agency - Santosh Singh					
Agreement no - 83/MMGSY (SC)/SAP/2019-20					
Commencement date 16.03.2019					
Completion date 15-03-2020					
Measurement					

Nil

21/03/2023
JTE

① Setting out Pillars (P16, item 1)				
Qty 02 Nos @ Rs 3832.17/each = Rs 7664.00				
② Reference pillar (P16 item 2)				
Qty 08 Nos @ Rs 1761.81/each = Rs 14094.00				
③ Clearing & Grubbing (P16)				
Qty 1.40 Hec @ Rs 49174.88/Hec = Rs 68845.00				
④ Dismantling structure (P16)				
Qty 39.04 m ³ @ Rs 227.35/m ³ = Rs 8876.00				
⑤ Dist. Cement Conch (P16, item 5)				
Qty 0.488 m ³ @ Rs 470.91/m ³ = Rs 230.00				
⑥ Removing HP old (P16, item 06)				
Qty 15m @ Rs 168.01/m = Rs 2520.00				
⑦ Excavation in road way (P16)				
Qty 145.234 m ³ @ Rs 75.43/m ³ = Rs 10955.00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bit Amul					R ₁
⑧ Embankment filling (P17)					
(i) Lead with 1000m					
Qty 1079.15 m ² @ R ₁ 179.35/m ² = R ₁ 193545.00					
(ii) Lead with 100m					
Qty 422.78 m ² @ R ₁ 150.70/m ² = R ₁ 63713.00					
⑨ GSB-I (P17, item 09)					
Qty 195.40 m ³ @ R ₁ 2844.46/m ³ = R ₁ 555807.60					
⑩ WBM Gr-II (P17, item 10)					
Qty 103.529 m ³ @ R ₁ 4248.75/m ³ = R ₁ 439869.00					
⑪ Prime coat (P17, item 11)					
Qty 1380.386 m ² @ R ₁ 48.20/m ² = R ₁ 66535.00					
⑫ Tack coat (P17, item 12)					
Qty 1380.386 m ² @ R ₁ 16.12/m ² = R ₁ 22252.00					
⑬ Premix Carpeting (P18, item 14)					
Qty 1380.386 m ² @ R ₁ 247.06/m ² = R ₁ 341038.00					
⑭ GSB-I (P18, item 14)					
Qty 149.389 m ³ @ R ₁ 2844.46/m ³ = R ₁ 424931.00					
⑮ WBM Gr-II (P18, item 15)					
Qty 469.309 m ³ @ R ₁ 4248.75/m ³ = R ₁ 1993977.00					
⑯ PCem30 in pavement (P18)					
Qty 1000.506 m ³ @ R ₁ 7915.70/m ³ = R ₁ 7919705.00					
⑰ Road marking (P18, item 18)					
Qty 324 m ² @ R ₁ 1027.72/m ² = R ₁ 332981.00					
⑱ Scheme board (P18, item 19)					
Qty 03 Nos @ R ₁ 9955.34/each = R ₁ 29866.00					
					R ₁ 12497403.00

Continuation

Sch. XLV—Form No. 134

[illegible]

Continuation