

Ruel Ngonne → Belapur to Belg (Mmbissy)

Shedule XLV Form No. 134.

RMB (M) DIVISION SUPAUL DIVISION

RMB (M) SUB-DIVISION SUB-DIVISION
SUPAUL.

Measurement Book

M/S THAKUR Constellation
MBM-1542

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में क्रमांक 01 से 100
तक कुल 100 (एक सौ) पृष्ठ मशीन
द्वारा प्रणालित हैं जो भी संबंधित कुमा
यहोयक अभियंता, ग्राम कृषि विभाग द्वारा
समेटा, सुपौल के नाम से निर्गत किया
जाता है।


Executive Engineer
Rural Works Department
Works Division, Supaul

25/4/22

Sch. XLV - Form No. 134

Supaul DIVISION

Supaul SUB-DIVISION

Measurement Book

No. 1542

Name of Officer _____

Date of first entry _____

as per work done -

Name of work:- Construction
of Road from Belapur
to Bela (MMWSY-SC)

Name of Agency:- M/s Thakur Const.

Agreement Value:-

Agreement No:-

25/SBD/2022-2023

Date of start:- 27/04/2022 ✓

Date of Compl:- 26/04/2023 ✓

Date of measurement:- ~~05/05/2022~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Form horse pits					
I) For 1000 m Lead 20%					
Qty 912.17 m ³ vide MBP-22					
@ 175.11/m ³ ——— Rs = 159730=00					
II) For 1000 m Lead 20% 3548					
Qty = 3648.68 m ³					
vide MBP-22					
@ 139.90/m ³ ——— Rs = 510450=00					
16. Box in filling cut & B - profile					
connection, full width of earth portion					
Qty = 1843.20 m ³ vide MBP-22 & 23					
@ 2992.89/m ³ ——— Rs = 5516495=00					
17. Providing and fixing 'Logo'					
of MMB 334 —					
Qty 2 Nos. vide MBP-23					
@ 10721.85/No. ——— Rs = 214437=00					
					9528038=00
Add Crst @ 12% = Rs 1143365=00					
Add Lc @ 01% = Rs 95280=00					
					= 10766683=00
Less for Per. A/c Paynt = Rs 1222091=00					
					= 9544592=00

Continuation

[illegible]