

46 SBD of 20-21

407 Hira Soti Pragsy To P. Pragsy

Schedule XLV-Form No. 134

SC

~~111~~

Bachmar

DIVISION

Bhithra

SUB-DIVISION

Vijay Raj Mehta

Measurement Book

4th. on A/c bill.

27

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Consn of road from Hira Sati					
pmbsy to Pipratola under mmsy (6)					
Agency - Vijay Raj mewar Consn. Corp. Pvt Ltd					
Agg. No - 46 SBA of 2020-21					
D/commencement -				28.6.2020	
D/completion -				27.6.2021	
D/entry -				13.5.2023	
Further measurement Nil					
<u>13.5/2023</u> J.E.					

Abstract of cost for 4th. on A/c bill.

1 - Rtr. and fixing working				
B.M. Pillars				
V.T.M. B.P.N. (21) & in (1) = 1.44 km				
@ Rs. 11972 = 64 / km				Rs. 17241 = 00
2 - Plv. & fixing reference Pillars				
V.T.M. B.P.N. (21) & in (2) = 1.44 km				
@ Rs. 13509 = 29 / km				Rs. 19453 = 00
3 - Clearing & grubbing of R/bank				
V.T.M. B.P.N. (21) & in (3) = 0.43 Hect				
@ Rs. 51133 = 76 / Hect				Rs. 21988 = 00
4 - Consn. of embankment				
V.T.M. B.P.N. (22) & in (4) = 861.65 m ³				
@ Rs. 202 = 52 / m ³				Rs. 174501 = 00
G.O.				Rs. 233183 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R. F. R. 233183=01
$\frac{5}{5}$ - Comp. of subgrade					
V.T.M.B.P.N. (22) & I.M. (5) = 743.91m ³					
C.R. 204 = 16/m ³					R. 151877=00
$\frac{6}{6}$ - Comp. of embankment					
V.T.M.B.P.N. (22) & I.M. (6) = 2010.53m ³					
C.R. 167241/m ³					R. 336593=00
$\frac{7}{7}$ - Excavating of road cutting					
V.T.M.B.P.N. (22) & I.M. (7) = 157.19m ³					
C.R. 74 = 16/m ³					R. 11212=04
$\frac{8}{8}$ - Laying brick soling					
V.T.M.B.P.N. (22) & I.M. (8) = 450m ²					
					C.R. 472 = 43/m ² R. 212594=00
$\frac{9}{9}$ - Comp. of G.S.B. grading I					
V.T.M.B.P.N. (22) & I.M. (9) = 497.57m ³					
C.R. 3869 = 58/m ³					R. 1925387=00
$\frac{10}{10}$ - P.V. W.B.M. 3 d.d.					
V.T.M.B.P.N. (22) & I.M. (10) = 337.49m ³					
C.R. 4736 = 02/m ³					R. 1598359=00
$\frac{11}{11}$ - P.V. Prime coat d.d.					
V.T.M.B.P.N. (22) & I.M. (11) = 3113.13m ²					
C.R. 45 = 08/m ²					R. 144340=00
$\frac{12}{12}$ - P.V. Back coat d.d.					
V.T.M.B.P.N. (23) & I.M. (12) = 3113.13m ²					
C.R. 15 = 32/m ²					R. 47693=00
C.O.					R. 4657228=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R. 4657228=00
$\frac{13}{13}$ - P.V. m/s/s type B. dd					
V.T.M.B.P.N. (23) d/fm (13) = 3113.13m ²					
Ch. 241 = 42/m ²					R. 751572=00
$\frac{14}{14}$ - Comm. of CC Pavement					
V.T.M.B.P.N. (23) d/fm (14) = 383.75m ²					
Ch. 8300 = 49/m ²					R. 3186973=00
$\frac{15}{16}$ - Km. Stone					
V.T.M.B.P.N. (23) d/fm (15) = 2 Nos					
Ch. 2790 = 29 each					R. 5481=00
$\frac{16}{17}$ - 200 m Stone					
V.T.M.B.P.N. (23) d/fm (16) = 6 Nos					
Ch. 684 = 33 each					R. 4106=00
$\frac{17}{18}$ - R.C.C. boundary pillars					
V.T.M.B.P.N. (23) d/fm (17) = 24 Nos					
Ch. 533 = 92 each					R. 12814=00
$\frac{18}{19}$ - Painting two coats					
V.T.M.B.P.N. (23) d/fm (18) = 66.96m ²					
Ch. 97 = 96/m ²					R. 6559=00
$\frac{19}{20}$ - painting two coats					
V.T.M.B.P.N. (23) d/fm (19) = 126.80m ²					
Ch. 90 = 90/m ²					R. 11536=00
$\frac{20}{21}$ - Road marking over B.T.S.					
V.T.M.B.P.N. (24) d/fm (20) = 288m ²					
Ch. 735 = 44/m ²					R. 211807=00
$\frac{21}{23724}$ - P.V. & fixing marks S/R					
V.T.M.B.P.N. (24) d/fm (21) = 4 Nos					
Ch. 11781 = 85 each					R. 47127=00
					R. 8895203=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.T. Rs. 8895203=00
$\frac{22}{25}$ - 600 mm. Triangles					
V.T.M.B.P.N. (24) 41m (22) = 12 Nos.					
@ Rs. 3673 = 16 each					Rs. 44078=00
$\frac{23}{27}$ - Rectangular signs					
V.T.M.B.P.N. (24) 41m (23) = 2 Nos.					
@ Rs. 4310 = 46 each					Rs. 8621=00
$\frac{24}{28}$ - Octagonal signs					
V.T.M.B.P.N. (24) 41m (24) = 2 Nos.					
@ Rs. 8267 = 31 each					Rs. 16535=00
$\frac{25}{30}$ - Planting of Trees					
V.T.M.B.P.N. (24) 41m (25) = 50 Nos.					
@ Rs. 919 = 92 each					Rs. 45996=00
$\frac{26}{31}$ - E/W in excavation in found.					
V.T.M.B.P.N. (24) 41m (26) = 4746 m ³					
@ Rs. 269 = 32/m ³					Rs. 12782=00
$\frac{27}{32}$ - Sand filling in found.					
V.T.M.B.P.N. (24) 41m (27) = 4.17 m ³					
@ Rs. 400 = 59/m ³					Rs. 1670=00
$\frac{28}{34}$ - R.C.C. m/s in found.					
V.T.M.B.P.N. (25) 41m (28) = 2.70 m ³					
@ Rs. 7050 = 96/m ³					Rs. 19038=00
$\frac{29}{40}$ - Back filling behind Bt & Rm.					
V.T.M.B.P.N. (25) 41m (29) = 21.58 m ³					
@ Rs. 3703 = 23/m ³					Rs. 79916=00
$\frac{30}{39}$ - R.C.C. m/s in 4/5 & 1/1					
V.T.M.B.P.N. (25) 41m (30) = 43.92 m ³					
@ Rs. 8665 = 43/m ³					Rs. 380586=00

Continuation

C.O. Rs. 9499425=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. Rs.	9499	425200
$\frac{31}{41}$ - P/H. weep holes ded					
V.T.M.B.P.H. (25) ditto (31) = 30 Nos					
Ch. 83 = 11 each			Rs.	2493	=00
$\frac{32}{43}$ - 512/11000g. 14750 ditto					
V.T.M.B.P.H. (25) ditto (32) = 3.24m					
Ch. 46434 = 64/1000			Rs.	150	448=00
			Rs.	9652	366=00
Add 12% for GST = 11% for					
L. less (7) Rs.			1254	808=00	
			Rs.	1090	7174=00
Add for s. fee (7) Rs.			10	7412=00	
			Rs.	11014	586=00
Less 1.10% as per agreement					
(7) Rs.			124	60=00	
			Rs.	10893	426=00
Less Previous Payment					
(7) Rs.			8887	208=00	
			Rs.	2006	218=00
13.5/2023 JCE			Hand 13/5/23 AK		