

MMGSY (SC)

Schedule XLV-Form No. 134
Mathara Saranya Nadi Pul to Mathaha.
Yadav Bala Pak.

_____ DIVISION

Ajay Kumar SUB-DIVISION

M.BNO - 857

MEASUREMENT BOOK

Mathawra.

Trd on a/c Bill

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	mathaka - sareya Nadi Pul				
	to mathaka yadav tola.				
Contractor -	Ajay Kumar				
Agreement No -	46/MMGSY/SBD/2020-21				
Commencement date -	16.09.2020				
Completion date -	15.09.2021				
	measurment - Nil				

29/04/2023

[Signature]

(1) Setting out Pillars -

Qty 0.750 Km (P-7, item-01)

@ Rs 12205.93/Km - Rs 9154.00

(2) Clearing and Grubbing

Qty 0.150 Hec (P-07, item-02)

@ Rs 51137.38/Hec - Rs 7671.00

(3) Excavation in foundation -

Qty 29.61 m³ (P-07, item-03)

@ Rs 294.70/m³ - Rs 8726.00

(4) Peem 15 in Foundation -

Qty 2.94 m³ (P-07, item-04)

@ Rs 5336.58/m³ - Rs 15690.00

(5) Peem 20 in Sub-Structure -

Qty 30.60 m³ (P-07, item-05)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B/F amount — Rs

(6) HP 1000 mm dia

Qty 7.50 m (P-07, item-06)

@ Rs 3592.41/m — Rs 26943.00

(7) Excavation in foundation

Qty 48.51 m³ (P-08, item-7)

@ Rs 294.70/m³ — Rs 14296.00

(8) Sand Filling in foundation

Qty 3.60 m³ (P-08, item-08)

@ Rs 573.85/m³ — Rs 2066.00

(9) GSB in foundation

Qty 5.40 m³ (P-08, item-09)

@ Rs 290.20/m³ — Rs 1571.00

(10) PCC M15 in foundation

Qty 3.60 m³ (P-08, item-10)

@ Rs 5746.80/m³ — Rs 20688.00

(11) RCC M25 in Sub Structure

Qty 4.50 m³ (P-08, item-11)

@ Rs 6857.20/m³ — Rs 30857.00

(12) RCC M25 in Super Structure

Qty 12.84 m³ (P-08, item-12)

@ Rs 7436.20/m³ — Rs 95481.00

(13) HYSD Bar in Structure

Qty 2.467 MT (P-08, item-13)

@ Rs 57229.60/MT — Rs 141185.00

(14) Embankment Filling

Qty 2027.00 m³ (P-09, item-14)

@ Rs 196.92/m³ — Rs 399157.00

Continuation

Rs 971184.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Amount					R
(15) GSB-1 in road					
Qty 607.50 m ³ (P-9, item-15)					
@ R 2910.20/m ³					R 1767947.0
(16) WBM Gr-III					
Qty 210.95 m ³ (4199 P-09, item-16)					
@ R 4199.44/m³					R 885872.00
(17) Scheme and Information Board					
Qty 02 Nos (P-09, item-17)					
@ R 10028.20/each					R 20056.00
Total					R 3645059.00
GST 12%					R 437407.00
L.Cess 1%					R 36451.00
S. fee					R 35000.00
Less agreement 0.01%					R 4153917.00
Total					R 4153502.00
Previous Payment					R 2796066.00
Payable amount					R 1357436.00

2000
29/04/2023
157
99/2